

March 29, 2019

Chief, Environmental Enforcement Section Environment and Natural Resources Division U.S. Department of Justice Box 7611 Ben Franklin Station Washington, D.C. 20044-7611 Re: DOJ No. 90-5-1-1-09841

Karl Fingerhood Environmental Enforcement Section U.S. Department of Justice Box 7611 Ben Franklin Station Washington, D.C. 20044-7611 Brad Ammons
Environmental Engineer
Clean Water Enforcement Branch
Municipal and Industrial Enforcement
U.S. EPA Region 4
61 Forsyth Street, SW
Atlanta, GA 30303

Dianc Schober
Office of Pollution Control
Environmental Compliance & Enforcement Div.
P.O. Box 2261
Jackson, MS 39225-2261

Re: City of Jackson, Mississippi - EPA Consent Decree

Semi-Annual Report No. 12

Dear Lady and Sirs:


On behalf of the City of Jackson, please find enclosed the Jackson Consent Decree Semi-Annual Report # 12. Should you have any questions, please contact me.

Sincerely,

David Hauser, P.E. Program Manager

Enclosure

ec: Honorable Chokwe Antar Lumumba, Mayor, City of Jackson Timothy C. Howard, City Attorney, City of Jackson Robert Miller, Director of Public Works, City of Jackson Terry Williamson, Legal Counsel, City of Jackson Public Depository, Eudora Welty Public Library



SEPTEMBER 2018 Through FEBRUARY 2019

Department of Public Works
Consent Decree Program

City of Jackson Wastewater Consent Decree Program

Semi-Annual Report No. 12 September 2018 through February 2019

March 25, 2019

Prepared for:

City of Jackson

Department of Public Works
P.O. Box 17

Jackson, MS 39205-0017

Prepared by:

Burns & McDonnell

308 Pearl Street, Suite 104

Jackson, MS 39201

City of Jackson, Mississippi Semi-Annual Report No. 12 September 2018 through February 2019

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering such information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.



Chokwe Antar Lumumba, Mayor

3/27/2019

Robert K. Miller, Director
Department of Public Works

March 26,2019

Date

Semi-Annual Report No. 12 September 2018 through February 2019

Cont	ents	Page
1.0	Introduction	1-1
1.1	.Consent Decree Overview	1-1
1.2	.Authority to Promulgate	1-1
1.3	.Consent Decree Requirements for Semi-Annual ReportReport	1-1
1.4	.Compliance Statement	1-2
2.0	Summary of Activities for the Reporting Period	2-1
2.1	.Wastewater Collection and Transmission System	2-1
	.West Bank Interceptor Work Plan	
2.1.1.1	West Bank Interceptor Flow Monitoring	2-2
2.1.1.2	West Bank Interceptor Condition Assessment	2-3
2.1.2	Sewershed Prioritization Work Plan	2-3
2.1.3	Sewershed Evaluation Plan	
2.2	Wastewater Treatment Facilities	2-5
2.2.1	Savanna WWTP Improvements	2-5
2.2.2	Savanna WWTP Impact Analysis Study	2-5
2.3	Capacity Management Operation and Maintenance Programs	2-6
2.3.1	Capacity Assurance Program (CAP)	2-6
2.3.2	Training Program	2-7
2.3.3	Sewer Overflow Response Plan	2-7
2.3.4	Inter-Jurisdictional Agreement Program	2-8
2.3.5	Private Lateral Program	
2.3.6	Water Quality Monitoring Program	2-9
2.3.7	Pump Station Operations Program	2-9
2.3.8	Fats, Oils and Grease Program	2-10
2.3.9	Pump Station Preventive Maintenance Program	2-10
2.3.10	Gravity Line Preventive Maintenance Program	2-11
2.3.11	WWTP Operations and Maintenance Program	2-12
2.3.12	Financing and Cost Analysis Program	2-13
2.4	Supplemental Environmental Project	
2.5	Program Management Activities	
3.0	Progress Schedule	3-1

APPENDICES

1.0 Introduction

1.1 Overview

On March 1, 2013, the Consent Decree (CD) agreed to by the City of Jackson, Mississippi, U.S. Environmental Protection Agency (EPA), and the Mississippi Department of Environmental Quality (MDEQ) regarding the wastewater collection and treatment system was entered by the U.S. Court, Southern District of Mississippi. Over a 17½ year timeline, the Consent Decree requires the City to:

- Develop, submit, finalize, and implement plans for the continued improvement of the Wastewater Collection and Transportation System (WCTS) and Wastewater Treatment Plants (WWTPs);
- Eliminate Sanitary Sewer Overflows (SSOs), effluent limit violations (including any violations of the new effluent limits for nutrients), and reporting violations, and
- Minimize Prohibited Bypasses.

One of the ongoing requirements of the EPA Consent Decree is to submit periodic reports to demonstrate continuing compliance. The specific reporting requirements of the CD are described below.

1.2 Authority to Promulgate

Burns & McDonnell Engineering Company, Inc. was retained to assist the City in addressing the requirements of the Consent Decree under a Program Management contract. Accordingly, the Program Management team prepared this Semi-Annual Report with input from the City and its various contractors to fulfill the requirements of Section IX \P 57 (b) set forth in the CD.

1.3 Consent Decree Requirements for Semi-Annual Report

As stated in the Consent Decree Section IX \P 57 (b), the Semi-Annual Report be submitted beginning thirty (30) Days after the first full six (6)-month period following the Date of Entry of this Consent Decree, and thirty (30) Days after each subsequent six (6)-month period until termination of the Consent Decree and shall contain the following, at a minimum:

<u>Semi-Annual Reports</u>...the City shall submit to EPA for review and approval a Semi-Annual Report. Each Semi-Annual Report shall include, at a minimum:

(i) A description of projects and activities completed and milestones achieved during the previous applicable six (6)-month period pursuant to the requirements of this Consent Decree, in Gantt chart or similar format, including a description of the status of compliance or non-compliance with the requirements of this Consent

Decree and, if applicable, the reasons for non-compliance. If any non-compliance cannot be fully explained at the time the report is due, the City shall include a statement to that effect in the report. The City shall investigate to determine the cause of the non-compliance and then shall submit an amendment to the report, including a full explanation of the cause of the non-compliance, within thirty (30) Days after submission of the Semi-Annual Report.

- (ii) A summary of significant projects and activities anticipated to be performed, and milestones anticipated to be achieved, in the successive applicable six (6)-month period to comply with the requirements of this Consent Decree, in Gantt chart or similar format.
 - The Project Schedule has been updated to the extent possible. However, because of the City's lack of available funding for the CD Program several of the Project Schedule Tasks have been deferred for a period of time or until additional funding is secured.
- (iii) Any additional information the City determines is appropriate to demonstrate that the City is implementing the remedial actions required under this Consent Decree in an adequate and timely manner.
 Because of the City's lack of available funding for the CD Program several of the Project Schedule Tasks have been deferred until additional funding is secured.

1.4 Compliance Statement

For the reporting period of September 1, 2018 through February 28, 2019, the City of Jackson, to the best of its knowledge, is compliant with the requirements of the Consent Decree entered on March 1, 2013, except with the late submission and not achieving full implementation of the following items:

- Semi-Annual Report 7
- Quarterly Reports 14 and 15
- Annual Report 4
- Private Lateral Program
- Gravity Line Preventive Maintenance Program
- Training Program
- Water Quality Monitoring
- FOG Program

- Pump Stations Operations Program
- Pump Station Preventative Maintenance Program
- Capacity Assurance Program
- Financial Capacity Analysis Program
- Group 1 SSES Field Work
- Group 1 Sewershed Rehabilitation Plan.

2.0 Summary of Activities for the Reporting Period

The City and the Program Management Team continue to assess the current situation and ongoing activities, developing action plans for future required activities. These activities will be more fully discussed in Section 2.5 and in subsequent Semi-Annual Reports.

2.1 Wastewater Collection and Transmission System

2.1.1 West Bank Interceptor Work Plan

The West Bank Interceptor Work Plan was completed and submitted to EPA on July 30, 2013 in compliance with the requirements of the Consent Decree. The City received approval from the EPA on June 17, 2014. The West Bank Rehabilitation Plan was submitted to EPA on April 17, 2016 and revised May 3, 2017 in compliance with the Consent Decree.

The Consent Decree requires rehabilitation of 20% of the West Bank Interceptor by 2022 (Phase 1). To date, 37% of the West Bank Interceptor has been fully rehabilitated with plans in place to rehabilitate a total of 50% by 2022, as funding is available.

The following work has been completed or is planned, which is on schedule with the EPA approved Work Plan:

- Three (3) segments have been completed (cleaning and rehabilitated) totaling 29,195 LF of interceptor.
- Seven (7) segments are in planning (Projects 4, 5, 6, 7 & 8) totaling 31,920 LF of interceptor will be planned for completion by 2022.
- Five (2) segments (Projects 9 and 10) totaling 6,555 LF of interceptor, have been identified for additional future work.

Table 1 below provides the status of implementation of the West Bank Interceptor Rehabilitation Plan. Phase 1 of this plan was completed well in advance of the Consent Decree deadline.

Table 1 Status of implementation of the West Bank Interceptor Phase I Rehabilitation Plan

Project	Segment	Work Required	Length, ft.	Planned Schedule	Status
1	IT0052-IT0082	Cleaning & Rehab	14,913	2015	Completed in 2015
2	IT0082-IT0098	Cleaning & Rehab	6,854	2016	Completed in 2016
3	IT0098-IT0118	Cleaning & Rehab	7,428	2022	Completed August 2017
4	IT0148-IT0171	Cleaning	9,537	2022	Planning in development.
5	IT0136-IT0148	Cleaning	6,619	2022	Planning in development.
6	IT0118-IT0136	Cleaning & Rehab	7,656	2022	Planning in development.
7	IT0035-IT0043	Cleaning & Rehab	4,729	2022	Planning in development.
8	TP0002-IT0002	Cleaning	1,568	2022	Planning in development.
	IT0009-IT0012	Cleaning	1,087		
	IT0028-IT0029	Cleaning	724		
9	IT0021-IT0033	Cleaning & Rehab	5,651		Planning in development
10	TP002-IT0001	Cleaning & Rehab	904		Planning in development

Work activities anticipated during the next reporting period:

• Work on Project 4, which is a cleaning project in toward the northern end of the West Bank Interceptor is anticipated to begin

2.1.2 West Bank Interceptor Flow Monitoring

As indicated in the West Bank Interceptor Work Plan, the first activity required is to conduct sewage flow monitoring to determine the severity of I/I in various segments along the length of West Bank Interceptor. The flow metering is needed to meet the requirements of the West Bank Interceptor Rehabilitation Plan.

Work Activities for this period for the flow monitoring project are:

- Continued long-term flow monitoring and data analysis at 29 sites.
- Reviewed I/I Analysis Draft Report for West Bank Interceptor Flow Meters.
- Appendix A provides a summary of the West Bank Interceptor Flow Meter data from September 2017 through February 2019.

Work activities anticipated during the next reporting period:

- Continue Long Term Flow monitoring.
- Continue to review meter data for flow anomalies

Data generated from the flow monitoring is reviewed on a regular basis by City and Program staff to detect any unusual occurrences. The flow metering contractor (CSL Services) also alerts the City staff if any unusual occurrences are noted between reporting periods.

2.1.2 Sewershed Prioritization Work Plan

Work Activities for this period are:

- Completed dry weather and wet weather flow analysis on 20 additional flow meters utilizing the EPA SSOAP Toolbox in support of hydraulic model development.
- Began update of the Flow Analysis Technical Memorandum to reflect additional analysis of the 20 meters analyzed.
- Updated hydraulic model construction with available manhole surveys, pump station capacity assessment data and the 20 additional flow meters to support hydraulic model calibration.
- Completed dry weather model calibration for the 20 additional metering locations.

Work activities anticipated during the next reporting period:

- Complete dry and wet weather calibration and verification of the hydraulic model.
- Complete synthetic design 2-yr, 24-hour storm for use in existing condition simulations.
- Simulate system-wide existing conditions evaluation utilizing calibrated and verified hydraulic model.

2.1.3 Sewershed Evaluation Plan

Due to lack of available funding, the contracts to the three selected firms to perform the SSES work were never awarded and this work was never completed. Currently, with the Consent Decree Modification Framework submitted, it is proposed that Sewer Evaluation Plan be revised and the Sewer Groups 1 and 2 modified to be based on repairing sewer defects causing dry and wet weather chronic SSOs in order to restore the conveyance capacity of the existing sewers.

Work Activities for this period:

No activities were performed within this reporting period on the Sewershed Evaluation Plan due to lack of available funding.

Work activities anticipated during the next reporting period:

SSES work will not be performed at this time, since the priorities are eliminating SSOs and repairing collapsed sewer lines, as part of the Gravity Line Preventative Maintenance Program.

2.2 Wastewater Treatment Facilities

2.2.1 Savanna WWTP Improvements

Type 1 and Type 2 remedial measures shall include, minor process changes, minor equipment additions or enhancements, or flow configuration changes to meet NPDES Permit effluent limits and to maximize Secondary Treatment of peak wet weather flow through the Savanna Street WWTP.

Type 3 remedial measures shall include any capital improvements, including, without limitation, the addition of a clarifier of equal size to the existing clarifiers at the Savanna Street WWTP and Biological Nutrient Removal ("BNR"). The design of these improvements is being proposed to be delayed to a later date as described in the October 4, 2018 submitted Consent Decree Modification framework.

Work Activities for this period for this activity:

- The Design Consultant completed the 60% design documents for the Type I and II improvements in the current SRF loan scope and continued work to complete 100% design plans and specifications as required by the Loan Agreement.
- The completion of the revised SRF Facilities Plan will deferred for a period of time or until additional funding can be secured. The revised Plan would include the remaining Type II improvements to be constructed.

Work activities anticipated during the next reporting period:

- Complete 100% design plans and specifications and submit to MDEQ on or before March 29, 2019, as required by the Loan Agreement.
- Secure MDEQ Approval of Plans and Specifications on or before June 27, 2019, as required by the Loan Agreement.
- Submit clear site certificates and title counsel for all real property, secure necessary local funds for the project and submit proof of such funds, and submit any other required permits or clearances on or before September 25, 2019, as required by the Loan Agreement.

2.2.2 Savanna WWTP Impact Analysis Study

The City and Program Team began developing this study in October 2018 when it became known that the West Rankin Utility Authority (WRUA) indicated they were going to be leaving the City of Jackson's wastewater system. The purpose it to inform the City on the flow, treatment and financial impacts of WRUA's departure.

Work Activities for this period for this activity:

Began development of Impact Analysis Study

Work activities anticipated during the next reporting period:

 Complete Impact Analysis Study and review impact to Savanna WWTP Capital Improvements.

2.3 Capacity, Management, Operations and Maintenance Programs

The Consent Decree requires the City to implement various programs to properly address capacity and to maintain, operate and manage sanitary wastewater collection, transmission and treatment systems, investigate capacity-constrained areas of these systems, and respond to SSO events.

The following sections briefly address CMOM activities for the reporting period.

2.3.1 Capacity Assurance Program (CAP)

Work Activities for this period for this activity:

- The Existing Conditions Hydraulic model development is nearing completion for the sewer collection system.
- Because of limited available funding, the City is proposing elimination or deferral of the CAP MOM Program.

Work activities anticipated during the next reporting period:

Because of limited available funding, the City is proposing elimination or deferral of the CAP Program.

2.3.2 Training Program

Significant milestones reached this period for this activity:

The Training Program has been developed in full.

Work activities anticipated during the next reporting period:

- Review Training program objectives and propose changes as needed.
- Submit Training Program to be certified in full compliance of the Consent Decree.

2.3.3 Sewer Overflow Response Plan

Work Activities for this period for this activity:

- Continued remotely monitoring high water alarms on lift stations.
- Continued Regulatory Agency notifications.
- Submitted Quarterly Reports #22 and #23.
- Conducted training session with emphasis on proper completion of SSO Report form.
- Continued monthly updates of post rainfall inspection lists and mapping through December 2018.
- Conducted 957 post rainfall location inspections. 109 locations were found to have an SSO occurring or evidence of previous SSO. These locations were reported to Sewer Maintenance for follow up response.
- Continued routine inspections of locations that have unresolved issues, such as collapsed pipes, that contributed to SSOs.
- Continued mapping of Food Service Establishments, collection system failures & dry weather SSO locations for analysis through December.

Work activities anticipated during the next reporting period:

- Prepare and submit Quarterly Reports #24 (by Program Management Staff) and #25 (by City staff).
- Continue to remotely monitor all pump station high water levels and respond accordingly – by Veolia.
- Update and maintain SSO database, utilizing Program Management Staff through June. Beginning in July, this will be continued by City staff unless financial

- situation changes.
- Continue to map locations with multiple SSO occurrences for inspection utilizing Program Management Staff through June.
 Beginning July this will be continued by City staff unless financial situation changes.
- Review and inspect locations with multiple SSO occurrences and determine needs by City personnel.
- Conduct annual Program review by City personnel.
- Continue to develop Standard Operating Procedures for activities conducted under the SORP by City personnel.

2.3.4 Inter-Jurisdictional Agreement Program

Work Activities for this period:

No activities were performed.

Work activities anticipated during the next reporting period:

No activities are planned.

2.3.5 Private Lateral Program

Work Activities for this period:

No activities were performed.

Work activities anticipated during the next reporting period:

No activities are planned.

2.3.6 Water Quality Monitoring Program

Work Activities for this period for this activity:

No activities were performed.

Work activities anticipated during the next reporting period:

No activities are planned.

2.3.7 Pump Station Operations Program

Work Activities for this period for this activity:

- The contract operator (Veolia) is required to be compliant with the approved Pump Station Operations Program as part of their contract with the City.
- Emergency Pump Around (EPA) connections have been installed at 40 of 99 pump stations.
- Developed a phased plan to install EPAs at the remaining stations.
- The Program Management Team and the City regularly monitor the Veolia performance and have determined Veolia is in compliance with the Pump Station Operations plan.

Work activities anticipated during the next reporting period:

- Veolia will continue to install EPAs with maintenance personnel as needed as maintenance funding allows
- Review program metrics, monitor Veolia's implementation of program, and evaluate Veolia's operations reports and rehabilitation plans.

2.3.8 Fat, Oils and Grease Program

Work Activities for this period:

- Rollout of FOG Public Outreach Campaign to Jackson residents. Residents were provided with bookmarks printed on both sides with proper FOG disposal steps, and plastic lids with City logo and proper FOG disposal.
- Key Food Service Establishment (FSE) data collected:
 - o Quantity of FSEs data in database- 1029
 - Number of inspections completed 1719

Work activities anticipated during the next reporting period:

Continue Public Outreach Campaign to educate Jackson residents with

- proper FOG disposal.
- Continue to update City's food service establishment database on CityWorks.
- City will continue to process new development and change of use building permit applications to assure initial compliance with ordinance grease control device requirements. Because of limited personnel, the City will be unable on perform compliance inspections. Enforcement will proceed with noncompliance is discovered through SORP activities or when otherwise reported to the City

2.3.9 Pump Station Preventative Maintenance Program

Work Activities for this period for this activity:

- Veolia (Contract Operator) was issued a Notice to Proceed for engineering firm to begin design for the following 2 pump stations and the Notice to Proceed for construction has been given for two (2) other pump stations.
 - o Western Hills and Whitestone- Construction Complete.
 - o Forest Avenue and Windsor Forest- Design Complete
 - Westside #4 Design Complete

Work activities anticipated during the next reporting period:

- Forest Avenue and Windsor Forest gravity line construction projects are currently on hold due to available funding.
- Continue easement and permit activities for Windsor Forest and Westside #4 projects
- Begin construction activities on Westside #4
- Review program metrics, monitor Veolia's implementation of program, and evaluate Veolia's maintenance reports and rehabilitation plans.

2.3.10 Gravity Line Preventative Maintenance Program

Work Activities for this period for this activity:

 Completed the following Collection System Emergency Repair/Replacement projects:

	Project	Final Cost
0	Ridgewood Rd & Lenox Dr	\$393,388
0	Rolling Meadows	\$ 40,478
0	Briarfield Rd	\$ 60,000
0	Northside Dr/Old Canton Rd	\$192,454
0	Kimwood Dr	\$ 59,493

0	Wingfield Cir	\$197,751
0	George St	\$107,551
0	Colonial Dr	Not yet available
0	Old Canton Rd	\$ 14,900
0	Northside Dr (Kimwood Dr to Ridgewood Rd)	\$ 78,895

Construction underway on the following Collection System Emergency Repair/Replacement projects:

Droingt	Projected
Project	Cost
o West St	\$740,000
o Leila Dr	\$491,875
 Southerland Dr 	\$422,140

Design underway on the following Collection System Emergency Repair/Replacement projects:

	Project	Design Cost
0	Linde Dr	\$304,600
0	Eubanks Creek Interceptor	\$313,244

Work activities anticipated during the next reporting period include:

 Planning/Design/Construction activities projected to begin on the following Collection System Emergency Repair/Replacement projects:

	Project	Estimated Cost
0	Meadowbrook Dr	\$1,200,000
0	Pleasant Ave	\$ 350,000
0	Delaware Ave	\$ 37,000
	Project	Estimated Cost
0	Marshall Pl	\$ 34,000

\$ TBD

o Linde Dr

\$3,000,000

Continue to hire sewer maintenance staff to fill open positions based on available budget.

2.3.11 WWTP Operations and Maintenance Program

Work Activities for this period:

- Preventative maintenance software Llumin (formerly known as eRportal) has fluctuated from September through December due to an upgrade of the company's software to a new system. This caused the system to function improperly. Veolia continues to work with the IT department for Llumin to correct and modify the system to work efficiently for this location. A recent update on January 4, 2019 to their system was added to correct some of Veolia's concerns. Veolia will continue to work with Llumin to ensure the software is working properly. A partial listing of maintenance activities for the reporting period is included in Appendix C.
- Monthly meetings were held with City, Veolia and Program Management staff to review operations and maintenance activities and discuss any issues.

Work activities anticipated during the next reporting period:

Review program metrics, monitor Veolia's implementation of Consent Decree program, and review monthly operations reports and rehabilitation plans.

2.3.12 Financing and Cost Analysis Program

Work Activities for this period for this activity:

Started full development of Long-Term Financial Plan

Work activities anticipated during the next reporting period:

Continue implementation of the Program as required.

2.4 Supplemental Environmental Project

The purpose of the Supplemental Environmental Project ("SEP") is to reduce extraneous

flows entering the Wastewater Collection and Transmission System (WCTS) through defective residential Private Laterals and through illicit connections from residential properties of eligible property owners. For purposes of this SEP, an illicit connection is any residential connection to the WCTS that discharges any substance or solution that is not intended to be transferred via the WCTS, such as stormwater, surface water runoff and roof runoff. The WCTS becomes a conduit for stormwater when defective Private Laterals or illicit connections allow rain or groundwater to enter the WCTS.

Work Activities for this period for this activity:

- To expedite the implementation of this project, the City of Jackson moved this project under the Consent Decree Program Management Team officially in October 2018.
- A Contractor Forum was held in December 18, to gage the interest of the local small plumbing and contracting community and answer questions regarding the work to be performed.
- CCTV was performed on 6 residences of qualified applicants to determine if the lateral connection was in need of repair.

Work activities anticipated during the next reporting period:

• Due to funding constraints, this work has been returned to the City of Jackson. The City's limited personnel resources will constrain the number projects that will be undertaken in the next reporting period.

2.5 Program Management Activities

Work Activities for this period for this activity:

- Submitted Quarterly, Semi-Annual and Annual regulatory reports.
- Prepared and conducted monthly Consent Decree Progress Meetings with City Staff, EPA, MDEQ and DOJ.
- Provided overall program administration.
- Began development of the Savanna WWTP Impact Analysis Study to determine the impact of the departure of the WRUA to the City of Jackson's sewer system.
- Reviewed operations and maintenance reports for the City's Contract Operator on pump stations and treatment plants.

Work activities anticipated during the next reporting period

Because of limited available funding, Program Management activities will focus on four (4) initiatives:

- Continued Consent Decree Compliance Reporting;
- Continued Consent Decree Modification Negotiation;
- Completion of Long-Term and Short-Term Financial Plan development;
- Continued limited Consent Decree program administration to achieve the above Consent Decree initiatives.

3.0 Consent Decree Progress Schedule

A chart indicating the overall progress of Consent Decree required activities and milestones is shown on the following pages.

Professional Company	97348 - Jackson Compliance Schedule	Harries Schedule		Jerre	Sacksoll Scilledule Layout	and and			SIOZ-IDMLIO
100 100	C Auto	at the Country	duo y	9	DE JO	Sent	Territ	E E	al Comments
100% 220 242 00 01 04 02 03 04 04 04 04 04 04 04	97348 - Jackso	n Compliance Schedule	1,9500	B131					5
100% 121	Phase Approac	th for WCTS Evaluation and Rehabilitation	25.04%	5199		_			5
100% 12 12 0 0 14-46-2015A 11-46-2015A 100% 100	West Bank Inferce	ptor Work Plan	100%	320	442			14A	
100% 250 50 0 1446-2016A 134-46-2016A 1446-2016A 1446-	A1000	Develop Work Plan	100%	121	121	1		3A	
100% 1707 1708 0 01-4ay-2014A 17-Ann-2014A 17-Ann-20	MS1	: Submit West Bank Interceptor Work Plan (8-1-13)	100%	0	o		7	3A	5 months after date of entry 3-1-13
100% 1707 1708 0 0 01-46x-2014A 13-0-46x-2016A 1404-2016A 1404-201	EPA1	EPAReview& Approval West Bank Interceptor Work Plan	100%	320	320			14A	
100% 1220 9.86 0 01464-2014A 13446-2016A 1404-2016A 140	West Bank Interce	ptor Evaluation Activities and Report	%001	1707	1798				
100% 720 720 0 0 0 4469-2014A 31448-2016A 100% 720 100% 720 0 0 0 1469-2014A 31448-2016A 1100% 720 100 1469-2014A 31448-2016A 11448-2016A 1100% 727 274 0 0 1448-2016A 31448-2016A 1100% 720 121 121 0 0 11-0-2016A 31448-2016A 3148-2016A 3148-	A1010		100%	1230	926			IGA	
100% 1195 439 0 01446-2014A 31446-2016A 1446-2016A 144	WEI Flow Monfors	ı	100%	962	790		ш.	169	
100% 12.7 12.0 0 01549-2014A 314449-2014A 114449-2015A 100% 274 274 0 01549-2015A 314449-2015A 314449-2015A 100% 12.1 12.1 0 01549-2015A 314449-2016A 314449-2016A 100% 12.1 12.1 0 01549-2015A 314449-2016A 100% 12.1 12.1 0 01549-2016A 114409-2016A 100% 12.1 12.1 0 01549-2016A 114409-2016A 100% 12.1 12.1 0 01549-2016A 114409-2016A 100% 258 258 0 015404-2016A 100% 258 258 258 25404-2016A 100% 258 258 25404-2016A 1004409-2012 105404-2012	breaght and Str.	William Control and Control an	100%	130	ne/	7	_	HOH	
100% 274 274 0 01-Sep-2014A 31-Aug-2015A 100% 274 274 0 01-Sep-2015A 30-Aey-2016A 100% 274 274 0 01-Sep-2015A 30-Aey-2016A 100% 274 274 0 01-Sep-2015A 30-Aey-2016A 100% 122 122 0 377 0 01-Sep-2015A 30-Aey-2016A 100% 122 122 0 01-Sep-2015A 30-Aey-2016A 100% 125 0 00 01-Sep-2015A 30-Aey-2016A 100% 125 0 00 01-Sep-2015A 30-Aey-2016A 100% 125 0 00 01-Sep-2015A 31-Aia-2016A 100% 125 0 00 01-Sep-2015A 31-Aia-2016A 100% 125 0 00 01-Sep-2015A 31-Aia-2016A 100% 125 0 00 01-Sep-2016A 100-Sep-2016A 100% 125 0 00 01-Sep-2016A 100-Sep-2016A 100	A1030	Produe	100%	122	27			14A	
100% 274 274 0 0 0 0 0 0 0 0 0	A1300	hypedons	100%	365	365			15A	The second secon
100% 274 274 0 0 1448a-2016A	Flow Data and Stru	ctural Evaluation Analysis	00)	27.4	27.4			15A	
Summery 100% 121 121 0 01-Dec-2015A 31-Main-2016A 100% 195 195 0 0 0 0 0 0 0 0 100% 195 195 0 0 0 0 0 0 0 0 0 100% 195 195 0 0 0 0 0 0 0 0 0	A1040	How Data and Structural Evaluation Analysis	100%	274	274	- 4		15A	
100% 12 12 12 12 12 13 14 14 14 15 15 15 15 15	West Bank Interce	ofor Evaluation Report and Reliabilitation Plan. Perceived Debugging Designation of the Committee Committ	100.	1230	3117	н		199	
Summary 100% 195 195 0 01-App-2016A 13-Oct-2016A 15-Oct-2016A 1	MS2	Submit Most Rankfelmeander Bahn-Kalken Blen (4.17.48)	2007	7 0	7 0		1	TOW.	A Maria Cara Cara Cara Cara Cara Cara Cara
Summary O'N O O O O O O O O	EPA2	EPAReview& Approval West Bank Interceptor Rehabitation Plan	100%	195	562	III F		BA BA	1.22 months aren EPA1
Surrmany 0% 0 0 0 0 0 0 0 0	West Bank Interce	ptor Facellus Plans SRF Application	0	0				61	
5024 5024 3957 01-40r-2016A 01-40r-2030 728	A1060	WestBank Interceptor Facilities Plan & SRF Application (Summary)	%0	0	0	15.			0) City Decided notis develop FP or seek SPF Funds
124/4 5024 5024 3657 01-April 2016 01-April 2010 728 100-April 2016 01-April 2016 779 01-April 2016 779 01-April 2016 779 779 01-April 2016 779	WEN Yearly Flow I	onlibring		5024	-	10.7		-	
100% 150%	A1750	WBI FlowMontibring (Ongoing)	2124%	2054		-			9
100% 253 259 0 01-Oa-2015A 17-Jun-2016A 17-Jun-2016A 100% 253 259 0 01-Oa-2016A 17-Jun-2016A 100% 263 269 0 01-Oa-2016A 17-Jun-2016A 100% 263 269 0 01-Oa-2016A 17-Jun-2016A 100% 263 269 0 01-Oa-2016A 17-Jun-2016A 100% 269 0 01-Oa-2016A 17-Jun-2016A 100% 269 0 01-Oa-2016A 17-Jun-2016A 17-	West Bank Intero	pter Rehabilitation Design and Construction - Phase 1	48,28%	3656	-				0
100% 253 259 0 01-Obc2014A 17-Jun-2015A 100% 233 233 0 11-Apc2015A 30-Apc-2016A 100% 233 233 233 0 11-Apc-2016A 30-Apc-2016A 100% 200 200 200 200 200 200 200 200 200	A1070	FP Phase 3 Contact 1 Construction	100%	416	416			5A	
100% 233 233 0 11-App-2016A 30-App-2016A 100-App-2016A 100% 207 288 0 21-App-2016A 100-App-2017A 100% 207 288 0 121-App-2016A 10-App-2017A 100% 207 288 0 10-App-2016A 10-App-2017A 100% 20 20 20 20 20 20 20 20 20 20 20 20 20	A1080	FP Phase 3 Contract 2 Construction	100%	259	259			15A	The state of the s
100% 233 233 0 11-Apt-2016A 30-Abv-2016A 100-Abv-2016A 100% 207 288 0 2 21-Abv-2016A 30-Abv-2016A 100% 207 288 0 0 11-Abv-2016A 30-Abv-2016A 100% 20 0 10-Abv-2016A 30-Abv-2016A 30-Abv-201	Project 2-MHITD0	\$24T0098 Rehab	*001	233	233			16.4	
100% 227 288 0 21-May 2017A 6-129 1191 1848 0 21-May 2016A 15-Aug 2017A 100% 88 89 0 01-Feb-2016A 30-Aug 2017A 100% 88 89 0 01-Feb-2016A 30-Aug 2017A 100% 88 89 0 01-Feb-2016A 30-Aug 2017A 100% 385 385 385 385 05-Aug 2018 30-Aug 2020 1719 100% 122 122 122 122 01-May 2020 1719 100% 122 122 122 122 01-Aug 2020 1719 100% 122 122 122 01-Aug 2020 1719 100% 122 122 122 01-Aug 2020 1719 100% 124 124 124 01-Feb-2021 03-Aug 2021 719 100% 125 126 120 01-Aug 2020 1719 100% 125 120 120 01-Aug 2020 1719 100% 126 120 01-Aug 2020 1719 100% 127 12 12 12 01-Aug 2020 1719 100% 128 124 124 01-Aug 2022 1719 100% 128 124 124 124 01-Aug 2022 1719 100% 124 124 124 01-Aug 2022 1719 100% 125 125 126 01-Aug 2022 1719 100% 127 127 127 12 01-Aug 2022 1719 100% 124 121 121 121 01-Aug 2022 1719 100% 124 124 01-Aug 2022 1719 100% 124 124 01-Aug 2022 1719 100% 124 124 01-Aug 2022 1719 100% 124 125 125 126 01-Aug 2022 1719 100% 124 125 125 126 01-Aug 2022 1719 100% 124 125 127 127 127 127 127 127 127 127 127 127	A1090	PP Phase 4 Construction	100%	233	233	-1	-	16A	
100% 89 89 0 0 01-Feb-2016A 30-App-2019A 13-App-2019A 1	Arten	SECTION STATES Construction	000	202	268	1		H.A.	
100% 88 89 0 0 14-6a-2016A 30-4a-2016A 684 696 0 0 14-6a-2016A 10 3-4a-2016A 684 696 0 0 14-6a-2016A 10 3-4a-2016A 684 696 0 0 14-6a-2016A 10 3-4a-2016B 684 696 0 0 14-6a-2016B 696 0 10 14-6a-2016B 696 0 10 14-6a-2016B 10 14-6a-201	Propert 4-MHITO1	12 T10174 (Page on Section 1991)	100%	103	ı			A/I/A	
0% 61 61 61 14Aby2019* 30-Jun-2019 -884 0% 365 365 365 06-Aug-2019* 03-Aug-2020 -719 0% 90 90 90 04-Aug-2020 07-Aug-2020 -719 0% 122 122 122 122 14-Aug-2020 97-Aug-2020 1719 0% 122 122 122 14-Aug-2020 1718 377-Aug-2020 1718 0% 122 122 122 14-Aug-2020 174-Aug-2021 377-Aug-2021 1718 0% 128 659 91-Aug-2021 05-Aug-2021 377-Aug-2021 1718 0% 126 120 10-Aug-2021 05-Aug-2022 1718 0% 126 120 120-Aug-2021 05-Aug-2022 1718 0% 124 124 124 05-Aug-2021 1718 0% 124 124 05-Aug-2022 1718 1718 0% 124	A1110	Design	100%	98	1			16A	
0% 385 385 05 0 A-Map-2020 -719 0% 124 324 324 0.5-Map-2020 0.7-Map-2020 -718 0% 122 122 122 0.4-Map-2020 0.7-Map-2020 -718 0% 122 122 122 0.2-Map-2021 0.3-Map-2021 -718 0% 128 122 122 0.4-Map-2021 0.3-Map-2021 -718 0% 129 124 1.22 1.22 1.72 1.71 -718 0% 120 124 0.4-Map-2021 0.3-Map-2021 -718 -718 0% 120 120 0.4-Map-2021 0.3-Map-2021 -718 0% 120 120 0.4-Map-2021 0.3-Map-2021 -718 0% 121 121 0.2-Map-2021 0.3-Map-2022 -718 0% 124 124 0.3-Map-2022 0.3-Map-2022 -719 0% 124 124 0.3-Map-2022 0.3-Map-2022 </td <td>A1120</td> <td>Procure</td> <td>%0</td> <td>61</td> <td>61</td> <td>10</td> <td>18</td> <td></td> <td>A CONTRACTOR OF THE PROPERTY O</td>	A1120	Procure	%0	61	61	10	18		A CONTRACTOR OF THE PROPERTY O
0% 90 90 90 01.444,2020 07.445,22 719 0% 122 122 122 02.444,2020 01.444,2020 7719 0% 122 122 122 02.444,2020 01.444,2021 377 0% 124 124 124 122 12 02.444,2021 03.44,2021 377 0% 125 126 02.444,2021 03.44,2021 7718 0% 126 126 127 04.444,2021 03.44,2021 7718 0% 245 245 249 07.444,2021 03.44,2022 7719 0% 124 124 124 03.444,2022 07.44,116,202 0% 124 124 124 03.44,2022 7719 0% 124 124 124 03.44,2022 10.44,116,202 0% 124 124 124 03.44,2022 7719 0% 245 245 245 03.54,04,2022 7719 0% 245 245 245 03.54,04,2022 7719 0% 245 245 245 03.54,04,2022 7719	A1130	· Cleaning	%0	365					6
0% 100 90 90 90 00 04-449-2020 01-449-2020 719 0% 122 122 122 02-449-2020 03-448-2021 03-448-2021 03-448-2021 03-448-2021 03-448-2021 03-448-2021 03-448-2021 03-448-2021 03-448-2021 03-448-2021 03-448-2021 03-448-2021 03-448-2021 03-448-2021 03-448-2021 03-448-2022 03-448-2022 719-0% 124 124 124 124 124 124-2021 03-448-2022 719-0% 124 124 124 124 124-2022 03-448-2022 719-0% 124 124 124 124 124-2022 03-448-2022 719-0% 124 124 124 124 124-2022 03-448-2022 719-0% 124 124 124 124 124-2022 03-448-2022 719-0% 124 124 124 124-2022 03-448-2022 719-0% 124 124 124 124-2022 10-44-2022 719-0% 124 124 124 124 124-2022 10-44-2023 719-0% 124 124 124 124-2022 10-44-2023 719-0% 124 124 124-2022 10-44-2023 719-0% 124 124-2022 10-44-2023 719-0% 124 124-2022 10-44-2023 719-0% 124 124-124-2022 10-44-2023 719-0% 124 124-124-2022 10-44-2023 719-0% 124 124-124-2022 10-44-2023 719-0% 124 124-124-2022 10-44-2023 719-0% 124 124-124-2022 10-44-2023 719-0% 124 124-124-2022 10-44-2023 719-0% 124 124-124-2022 10-44-2023 719-0% 124-124-2023	Project 5-MHIT01	33-H0148 Channig only	- 6	71	180				
0% 122 122 02-46x-2020 03-44a-2021 377 0% 122 122 02-46x-2021 03-4a-2021 377 0% 122 122 04-46x-2021 03-4a-2021 377 0% 120 120 120 04-4a-2021 03-4a-2021 718 0% 120 120 120 120 120 04-4a-2021 01-Dec-2021 718 0% 126 245 245 245 02-4a-2022 03-4a-2022 718 0% 121 121 121 04-4a-2022 03-4a-2022 719 0% 245 245 245 03-4a-2022 03-4a-2022 719 0% 245 245 245 03-2a-2022 03-4a-2022 719 0% 245 245 03-2a-2022 03-4a-2022 719 0% 245 245 03-2a-2022 03-4a-2022 719	A1140	Desgn	%0	8	1	17			6
0% 122 122 104.Mar-2021 103.Jul-2021 377; 0% 124 124 124 101-Pe-2021 103.Jul-2021 377; 0% 126 129 120 04.Aug-2022 103.Aug-2022 7719 0% 245 245 245 04.Aug-2022 04.Aug-2022 7719 0% 121 121 121 04.Aug-2022 104.Aug-2022 7719 0% 124 124 127 12 04.Aug-2022 7719 0% 245 245 245 103.Pulg-2022 7719 0% 124 124 127 121 04.Aug-2022 7719 0% 124 125 125 04.Aug-2022 7719	A1150	Procure	%0	22		11.4			1
0% 164 164 164 01-6-2021 03-4ug-2022 719 0% 120 120 120 04-4ug-2021 01-0-2021 719 0% 245 245 245 02-0-2021 01-0-2022 719 0% 154 154 154 03-4ug-2022 719 0% 154 154 154 03-4ug-2022 719 0% 154 154 10-4-4ug-2022 719 0% 155 245 245 03-0-2022 03-4ug-2022 719 0% 154 152 121 121 04-4ug-2022 719 0% 245 245 245 03-0-2022 104-4ug-2022 719 0% 245 245 245 03-0-2022 104-4ug-2022 719	A1160	! Clearing	%0	122	Н				7
100 120	A4170	R-HO133 Rotab	6	e /					
0% 245 245 02-De-20021 03-Aug-2022 719 0% 154 154 154 103-Aug-2022 03-Aug-2022 719 0% 121 121 121 04-Aug-2022 7719 0% 245 245 03-Be-2022 104-Aug-2022 7719 0% 245 245 03-Be-2022 104-Aug-2022 7719 0% 245 245 03-Be-2022 104-Aug-2022 7719	A1180	Procure	%0	120				Ì	A A A A A A A A A A A A A A A A A A A
0% 154 154 154 154 152 22 1044/up2022 (444up2022 719) 0% 121 121 121 044up2022 719 0% 245 245 245 103-be-2022 104-bup2023 719 0% 245 245 245 103-be-2022 104-bup2023 719 0% 245 245 103-be-2022 104-bup2023 719	A1190	Construction	%0	245			Г		C
0% 154 154 154 102-Mar-2022 00-4-ug-2022 7719 0% 121 121 104-hug-2022 7719 0% 245 245 103-he-2022 104-hug-2022 7719	Project 7 - MHITDD	554T0043 Retuib	0	520	H		2	t	
0% 121 121 044wg-2022 102-Dec-2022 -719 0% 245 245 103-Dec-2022 1044wg-2023 7718 0% 245 245 103-Dec-2022 1044wg-2023 7718 Page 1 0.14 03-Mg-2023 7718	A1200	Design	%0	154					œ.
0% 245 245 103-be-2022 j.04-bug-2023 7718 0 334 J34 J35-pg-2023 J35-gg-3 718 Page 1-of 8	A1210	Procure	%0	121					6
0% 334 05402903 055418003 Page 1 of 6	A1220	Construction	%0	245					8
	Project 8 - TP24T0.	H094H12,H284H29 Geaning only	0	114	ě,	3.4 05-4 ₀₀₋₂	929 93-m/202		
1 December 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1					Page 1 of	80			TASK filter: All Activities

97348 - Jackson Compliance Schedule	ance Schedule		Jacksor		Layout		107-Mar./0
Activity ID	Activity Name	% Сошр	8	@ Comp	RO Start	Finish	Total Comments Float
A1230	Design	%0	1	{ .	90 : 05-Aug-2023	02-Nov-2023	-719
A1240	Procure	%0		122	122 03-Nov-2023	. 03-Mar-2024	-719
A1250	Cleaning	%0	122		122 ; 04-Mar-2024	: 03-Jul-2024	-719
West Bank Intercet	West Bank Intercentor Activity Report - Phase 1	100%	274	27.6 2	274 04-Jul-2024	03-Apr-2025	2462
A1361	Develop Report West Bank Interceptor Phase 1	%0	90	90	90 04-Jul-2024	01-Oct-2024	-719
MS3	Submit Report West Bank Interceptor Phase 1 (10-13-22)	%0	0	0	0	01-Oct-2024*	-719 72 months after approval of EPA2
EPA3	EPA Review & Approval West Bank Interceptor	%0	184		184 : 02-04-2024	03-Apr-2025	2462
West Bank Interce	West Bank Interceptor Design and Construction - Phase 2	%0	3257	3257 3	3257 01-Jul-2021	31-May-2030	222
A1830	WestBank Interceptor Design & Construction - Phase 2	%0	-			31-May-2030	227
Project 9 - MHITT0021-TT0033 Rehab	1476033 Rehab	0				31-046-2022	2935
A1360	· Design	%0			184 01-Jul-2021"	31-Deo-2021	2935
A1370	Procure	%0	i	1		30-Apr-2022	2935
A1380	: Construction	%0	Н		-	31-Dec-2022	2935:
Propertito - MHTP02-T0001 Rehab	24T0001 Rehab	0,0	184	184	184 · 01_hit2022*	131-Dec-2022	2570
A1300	Descrito	%0	-	į.		. 30-Apr-2023	2570
A1410	Construction	%0	-	1		31-Dec-2023	2570
West Bank Interce	West Bank Interceptor Activity Report - Phase 2	%0 !	272	272	272 01-Jun-2030	27-Feb-2031	306)
A1420	Develop Report West Bank Interceptor Phase 2	%0	06	06	90 01-Jun-2030	29-Aug-2030	227
MSA	Submit West Bank Interceptor Phase 2 (4-13-2031)	%0	0			29-Aug-2030*	227 174 months after approval of EPA2
EPA4	EPAReview & Approval West Bank Interceptor Phase 2	%0	182	1	- I	27-Feb-2031	306
Sewershed Prioritization Work Plan	magon Work Plan	100%	528	381		17-Jun-2014A	
A1350	Develop Sewershed Prioritzaton Work Plan	100%	121	121	0 01-3un-2013A	30-Sep-2013A	
MS5	SubmitSewershed Priorifization Work Plan (10-1-13)	100%	0	0	1	30-Sep-2013A	7 months after date of entry 3-1-13
EPAS	EPAReview & Approval Sewershed Prioritzaton Work Plan	100%	ŀ	3		17-Jun-2014A	
Sewershed Priorit	Sewershed Prioritization Activities and Report	52.24%		3606	4	16.4pr-2023	3181
Sewershed Flow Mondorring	Outfortig	100%	122	122	0 01-May-2014A		
01450	Foundation	100%	211	211			
HEROTON CONTRACTOR	Superior (Constitution of Constitution of Cons	661	182	187			おおけ たいじょうしょうけい 自己をして知らればるとした。人工をもの
A1460	Characterization	100%	182	182	1	30-Sep-2015A	
WCTS Mapping		1001		2009		130-Now-2016A	
A1470	Field Data Collection / GIS Mapping	%00L	-	7007	- 1	20-reo-2010A	
A1480	: Reld Verification	4001	609	609	0 . U1-Apr-2017A	SU-NOV-ZUTBA	
A1490	Hydraule Modelno	%59°C6	913	760		30-Apr-2019	-636
WCTS Capacey Assessment	Session	(00)	1281	1993		16-4pt-2023	DESTR.
A1510	Capacity Assessment	100%	121	122	0 31-Od-2017A	02-Mar-2018.A	
A1500	: Pump Stations Condition Assessment	%0	0	0	0 16-Apr-2023	1	-1780
Sewershed Prioritization Report	zation Raport	100%	184	402	0 01-Jan-2017A	07-Feb-2018A	
A1430	Develop Sewershed Prioritization Report	100%	8 0	, c		17 Feb 2017A	132 months after annious Lot FPA5
EDAG	FDA Review & Annayal Sewerched Printitization Report	100%	184	354	0 : 18-Feb-2017A	1	EPAAboroval received on 2-7-18
Sewershed Evaluation Plan	don Plan	3572%	5772	j-	0	1100	
A1520	Develop Sewershed Evaluation Plan	100%	150	150	0 01-Oct-2013A	: 28-Feb-2014A	
MS7	Submit Sewershed Evaluation Plan (3-1-14)	100%	0	0	0	28-Feb-2014A	. 12 months after date of entry 3-1-13
EPA7	: EPAReview & Approval Sewershed Evaluation Plan	100%	108	108	0 01-Mar-2014A	· 17-Jun-2014A	
Sewershed Group 1		é	50.6	5995	616 02 Jan 2023	01-1811-2030	699
				Page 2 of 8	60		TASK filter: All Activities Theuress Thru 04-Man-2019

97348 - Jackson Compliance Schedule	prance Schedule		Jackson schedule Layout	chedule L	syout		RIOZ-IRIM-70
Activity ID	Actesty Name	% Comp	OD GComp	& T	Start	Finish	Total Comments Float
WCTS Evaluation	1Sewer Group 1	0	274 27	A	0. Mat-202.	29 Apr. 2023	epo?
A1530	Produre	%0	46 46	3 46	01-Mar-2023*	15-Apr-2023	-2008
A1540	Evaluation of Sewershed Group 1	%0	228 228	8 228	16-Apr-2023	29-Nov-2023	-2008
MS9	Complete Evaluation of Sewershed Group 1 (6-1-18)	%0	0 0	0		29-Nev-2023*	-2008 i 63 months from date of entry 3-1-13
Group 1 SSES Studie		0.			01444-2023	0248 a 2024	2859
A1550	Procure	%0	i	1	21	15-305-5023	2859
A1560	Group I SSES Studies	%0	215 215	5 215	01-Aug-2023	02-Mar-2024	. 2859 I Only Group 1, Contract 3 to proceed Initially
Pre-Rehab Flow Mon	Montering : Denoting	790	242	ä	02 lan 2021	30.84ar.2022	2003
MISTO	Librarie	200		1		Sorvige Co.	SOLD CALL COLLEGE COLL
Alsev		679				31409-5023	See Strong Strong 1, Contact S to proceed many
A1590		%0	92 92	2 92	30-Nov-2023	29-Feb-2024	-2008 : Only Group 1, Contract 3 to proceed in Eally
MSB	· Subrait WCTS Evaluation Report Rehabilitation Plan-Group 1 (8-31-18)	%0				: 29-Feb-2024*	-2008 3 months from completion of MS9 ; Only Group 1, Contract 3 to proceed initially
EPAB	EPAReview & Approval WCTS Evaluation Report/Rehabilitation Plan-Group 1	%0	I	Н	181 · 01-Mar-2024	28-Aug-2024	-2008 Chiy Group 1, Contract 3 to proceed initially
WCTS Rehabilita	tion Design and Construction Group 1	10				TO All an Altigo	
A1600	Procure	%0			***	31-Jan-2025	-2008
A1610	Design	%0				31-Jan-2027	-5008
A1620	PIR	%0				31-May-2027	-2008
A1630	Construction	%0	,	-	: 01-Jun-2027	39-May-2029	-2008
MS10	Complete WCTS Rehabilitation Design and Construction Group 1 (12-1-23)	%0	0 0	0		30-May-2029*	-2008 129 months from date of enby 3-1-13
WCTS Rehabilitation	thon Activity Report (By Design Engineer) Group 1	000/	275 276	5 275	31/1/8//2029	01 Mai 2030	(83p
Aigen	Develop evol is remainment in the port secure in	0,00	1		ST-Way-COZE	considerate	-Cuno
MS11	Submit WCTS Rehabitation Activity Report - Group 1 (2-29-24)	%0	Ì	i	- 17	29-Aug-2029*	-2008 3 months from completion of MS10
EPA9	EPA Review & Approval WCTS Rehabilitation Activity Report - Group 1	%0	184 184	184	30-Aug-2029	01-Mar-2030	:699
Sewershed Group 2	mp2		262 1262	202	0 - Adam-2025	27 4-15-2033	
A1650	Proc	%0	92 92	2 92	01-Mar-2025*	31-May-2025	-730
A1660	Evaluation of Sewershed Group 2	%0	548 54	548 548	01-Jun-2025	30-Nov-2026	.730
MS12	Complete Evaluation of Sewershed Group 2 (12-1-24)	%0		0 0		30-Nov-2026*	-730 141 months from date of entry 3-1-13
WCTS Evaluation	anen Repent Rehabikaten Plan-Group 2	100	274 2	4 22	31.040.2026	31-Aug-2027	
A1670	Develop WCTS Evaluation Report/Rehabitation Plan-Group 2	%0	06 06	06 0	101-Dec-2026	28-Feb-2027	730
MS13	Submit WCTS Evaluation Report Rehabilitation Plan-Group 2 (2-28-25)	%0		0 0		28-Feb-2027*	-730 3 months from completion of MS12
EPA10		%0	184 18	184 184	: 01-Mar-2027	131-Aug-2027	-730:
WCTS Rehabilitation	å	0.0		H		304/442035	0.00
A1680	ьюти	%0	į		- 1	01-Feb-2028	-730
A1690	, Design	%0		1		31-Jan-2030	-730
A1700	200	%0		120 120		31-May-2030	-730
A1710	Construction	%0		-	01-Jun-2030	30-May-2032	-730
MS14	· Complete WCTS Rehabilitation Design and Construction Group 1 (6-1-30)	%0	0	0		i 30-May-2032*	-730 207 months from date of entry 3-1-13
WCTS Rehabite	WGTS Rehabilitation Activity Report (By Dengin Engineer) Group 2. A4720.	700	92	92	24 May 2012	10 Aug 2022	720
Medi	Cutractific TC Detailement of the Board Course 2 (8.24.20)	700		l		30 Aug 2032*	7201 2 months from count-latter of \$485.14
EPA11	EPAReview & Approval VACTS Rehabilitation Activity Renort - Group 2	%0			31-Aug-2032	27-Feb-2033	4.50: 5 Hotelias Hottle comparation of two 14.
"Ammunhane	Commission Deformance Evaluation (CDI & Commester Commission Description	41961		î	100	36.Sep-025	
Complements	100	7000			d .		
A4770	A4710 A4710 Company Certains and Carried Systems of Carried Systems (Company Company C	2004		4	O4 8 Par 2012 A	Т	
Mete	Submit Commission Deformance Endersion (OE) (SSMMTE	100%			ACTOS-IIIA-IO	Y	45 months from data of contact 2 4 42
EPA12	EPAReview & Approval Comprehensive Performance Evaluation (CPE) of SSIWATE	100%			: 01-Jun-2014A	21-Apr-2015A	Called and the control of the called and the called
			6	Done 2 of B			TASK Blar AB Artivitics
			Ē.	in c aft			

a care agenaon comprisince occilende	phonon Conedition		Jackson schedule Layout	cuedule La	yout		07-Mar-2019
Activity ID	Activity Name	% Comp	OD @Comp	8	Start	Finish	Total Comments Roat
Composite Corre	Composite Correction Plan (CCP) of SSWWTF	100%	1678 942	0 3	01-Sep-2014A	31-Mar-2017A	
A1740	Comprehensive Performance Evaluation (CCP) of SSWWTF	100%	364 364	0	01-Sep-2014A	31-Aug-2015A	
MS17	Submit Comprehensive Performance Evaluation (CCP) of SSWMTF	100%	0 0	0		31-Aug-2015A	12 months after approval of EPA12
EPA13	EPAReview & Approval Comprehensive Performance Evaluation (CCP) of SSWMTF	100%	613 577	0 4	01-Sep-2015A	31-Mar-2017A	revision requested part of fower approval EPA14?
Savanna WWTP	Savanna WW/TP Facilities Plan & SRF Application	100%	92 514	0	01-May-2017A	27-Sep-2018A	A STANDARD CONT. A STANDARD CONT. ST
A1760	æ	100%	92 168	0	01-May-2017A	15-0ct-2017A	FinalFP 10-15-17
A1770	-RS-	100%	61 422		01-Aug-2017A	27-Sep-2018A	Final SRF 10-15-17; SRF Loan Application
Composite Corre	Composite Correction Plan Revision and Resubmittal	100%	518 1119	0	: 01-Apr-2015A	24-Apr-2018A	Second demonstrate to a secondation of the secondat
A1780	CCP Revision	100%	275 390	0	101-Apr-2015A	25-Apr-2016A	
MS18	Submit CCP Revision	100%	0	0		25-Apr-2016A	
EPA14	EPA Review & Approval CCP Revision	100%	181 728	0	: 26-Apr-2016A	24-Apr-2018A	A community of the property of
Corrective Actions - Types I & II	ıs - Types I & II	%22.28	417 205	51	01-Oct-2018A	23-Apr-2019	3986
A1800	Type I & I Corective Actions:	93.76%	417 180	3 26	01-Od-2018A	29-Mar-2019	391
MS19	Complete Type I& Il Corective Actions	%0	0	0	The second secon	23-Apr-2019*	366 24 months after approval of EPA14
Corrective Actions - Type III	is - Type III	%0	1825 1826	6 1826	01-04-2020	30-Sep-2025	-891
A1810	Type II Corective Actions	%0	1826 1826		1826 01-Oct-2020*	30-Sep-2025	1891
MS20	Complete Type III Corective Actions	%0	0 0	0		30-Sep-2025*	-891 60 months after approval of EPA14
Work under B	Work under MDEQ Orders Enforceable under this Consent Decree	100%	1341 2009	o e	02-34-2012A	31-Dec-2017A	
SSWWTF - Remo	SSWWTF - Remove Studge From Storm Cells	100%	667 667	0 4	102-Jul-2012A	30-Apr-2014A	
A1820	SSWWTF-Remove Sludge From Storm Cells	100%	667 667	0 4	02-Jul-2012A	30-Apr-2014A	
MS21	Complete SSWWTF-Remove Sludge From Storm Cells	100%	0	0		30-Apr-2014A	Complaince 4:30-14
SSWWTF - Dispo	SSWWTF - Dispose of Sludge Removed From Storm Cells	100%	1341 1341	1 0	01-May-2014A	31-Dec-2017A	
A1840	· SSWWTF-Dispose of Sludge Removed From Slamm Cells	100%	1341 1340	i	01-May-2014A	31-Dec-2017A	
MS22	· Complete SSWWTF - Dispose of Studge Removed From Starm Cells	100%	0	0		31-Dec-2017A	Compliance 12-31-17
Presidential Hills	Presidential Hills NPDES Compliance	100%	439 439	0 6	18-Mar-2013A	31448y-2014A	
A1850	Presidental His NPDES Compliance	100%	439 439	0 6	1844ar-2013A	31-May-2014A	
MS23	Complete Presidental Hits NPDES Compliance	100%		0		31-May-2014A	Compliance 5-31-14
Capacity, Mar	Capacity, Management, Operations and Maintenance Programs (CMOM)	498	8331 6901	4190	10-C-4-2011 A	31-405-2030	
CMOM Training Program	Program	100%	365 601	0	01-Sep-2013A	25.Apr.2015A	
A1880	Develop CMOM Training Program	100%	365 180	0	01-Sep-2013A	28-Feb-2014A	
MS24	Submit CA/OM Training Program (3-1-14)	100%	0	٥		. 28-Feb-2014A	12 months from date of entry 3-1-13
EPA15	EPAReview& Approval of CMOM Training Program	100%	55 55	0	01-Mar-2014A	25-Apr-2014A	
A1870	Implementation of CMOM Training Program (4-25-15)	100%	365 364	0	28-Apr-2014A	25-Apr-2015A	12 months after Approval of EPA15
CMOM Capacity	CMOM Capacity Assurance Program (CAP)	71,63%	2859 3162	2 811	31-Aug-2017A	28-Apr-2026	1827
MS25.1	Submit CA/OM CAP Inform (9-1-17)	100%		0		31-Aug-2017A	54 months from date of entry 3-1-13, Inform CAP submitted 8-31-17
EPA35	EPAReview& Approval of Intern CMOM CAP	100%	180 159	0	01-Sep-2017A	07-Feb-2018A	The continues of principles and the straight design to be selected by the selected of white a solution. In the selected and the selected of th
A1880	Develop CMOM CAP	%0	266 265	3 286	08-Feb-2024*	30-Oct-2024	-2616: Tied to Hydraudic Modeling complete plus 30 days
MS25	Submit CMOM CAP Final (9-1-17)	%0	0	0		30-Oct-2024"	-2616 54 months from date of entry 3-1-13, Interm CAP submitted 8-31-17
EPA16	EPAReview & Approval of CMOM CAP	%0	180 180	081 0	31-Oct-2024	28-Apr-2025	-1827;
A1890	Implementation of CMOM CAP	%0	365 365	5 365	29-Apr-2025	28-Apr-2026*	-1827 12 months after Approval of EPA16
CMOM Sewer O	CMOM Sewer Overflow Response Plan	39.15%	6901 6901	1 4199	10-Oct-2011A	31-Aug-2030	486
A1920	CMOM Sewer Overflow Response Plan	39.15%	6901 6901	П	4199 10-Oct-2011A	31-Aug-2030	486 ongoing for duration of Consent Decree
CMOM Interjuris	CMOM Interjurisdictional Agreement Program	100%	725 1275	0 8	01-Mar-2014A	26-Aug-2017A	
A1900	Develop CMOM Interjunsdictional Agreement Program	100%	365 364	0 #	01-Mar-2014A	28-Feb-2015A	
MS26	Submit CMOM Interjuris dictional Agreement Program (3-1-15)	100%	0 0	0		28-Feb-2015A	24 months from date of entry 3-1-13
EPA17	EPA Review & Approval of CMOM Interjurisdictional Agreement Program	100%	180 544	0	01-Mar-2015A	26-Aug-2016A	
			Pag	Page 4 of 8			TASK filter; All Activities

Color Notice Control Notice Color Notice Co	97348 - Jackson Compliance Schedule	iance Schedule		Jacksu	I Schedille	Jackson Schedule Layout		
17,000, 2019. 27,000, 2019	Activity ID	Activity Name	% Сотр		1		Finish	Total Comments Roal
17,224, 413, 413, 413, 413, 413, 413, 413, 41	A1910	Implementation of CA/OM Interputs dictional Agreement Program (9-26-17)	100%	365	-	7	7	12 months after Approval of EPA17
100% 100%	CMOM Private Laf	ега Рюдгат	3723%	_	-	84 01-Mar-2014A		-3652
100% 100	A1930	Develop CMCM Private Lateral Program	100%	365		г	28-Feb-2015A	
100% 150%	MS27	Submit CMOM Private Lateral Program (3-1-15)	100%	0	0	0	: 28-Feb-2015A	; 24 months from date of entry 3-1-13
1975 1975	EPA18	EPAReview & Approval of CMOM Private Lateral Program	100%	180		1	12-Aug-2016A	
the Middle Program (2-14) (10%, 26%, 25%, 2189 (1048-2014) (0-0-02027) (10%, 26% (2-0-02	A1940	Implementation of CMOM Private Lateral Program (6-12-17)	%0	365	1	384 : 13-Aug-2016A	["	-3552 12 months after Approval of EPA18, Implementation has not been started
100% 365 286 20 1-14/8-2015A 28-6-2015A 28-	CMOM Water Qual	ily Monitoring Program	%0	1553		198 : 01-Mar-2014A	1	3287
bring Drognam (2-1-15) (100%	A1950	Develop CA/OA/Whiter Quality Monitoring Program	100%	365	ì	0 01-Mar-2014A	1	
Web Clasify Monitaring Program 100% 180 100 0.14 Mar; 2015 A 0.4 On-Dac-2017 A Web Clasify Monitaring Program (24-45) 100% 385 272 18 15.55 c. 2014 A 31.444/2015 A 14.444/2015 A Sanch Program (24-45) 100% 385 272 0 0.1-un-2013 A 23-E-c-b.2014 A 31-A44/2015 A Sanch Program (24-15) 100% 30 0 0 0 0 0 11-A44/2015 A 14-A44/2015 A 14-A44/201	MS28	Submit CMOM Weler Quality Maniforning Program (3-1-15)	100%	0	İ	0	: 28-Feb-2015A	24 months from date of enby 3-1-13
100% 385 282 2188 0.5.Dec.2017A 0.4.Dec.2037A 31.May.2016A 31.May	EPA19	EPARaview & Approval of CA/OM Weer Quality Monitoring Program	100%	180	1	1	1.	Several Resubrutasis
100% 142 272 0 0.4-un-2013A 3144n-2016A 3144n-	A1960	Implementation of CMOM Water Quality Monitoring Program (12-4-18)	%0	365		198 : 05-Dec-2017A	1 .	-3287 12 months after Approval of EPA19
100% 255 272 0 01-Jun-2013 28-Feb-2014 1-Jun-2014 1-Ju	CMOM Pump Stats	on Operations Program	100%	1882	-	П	31-May-2015A	
100% 100%	A1970	Develop CMCM Pump Station Operations Program	100%	365	272		T	
100% 150 108 0 0144ar-2014A 17-Jun-2016A 17-Jun-2016A 18-Jun-2016A 18-Jun-2016	MS29	Submit CMOM Pump Station Operations Program (3-1-14)	100%	0	0	0	28-Feb-2014A	12 months from date of entry 3-1-13
100% 156 169	EPA20	EPAReview& Approval of CMOM Pump Station Operations Program	100%	180	108	1		
see FOG/Program total Cheese (FOG) Program total Cheese (FOG) Program (2-1-4) send Cheese (FOG) Program (2-1	A1980	Implementation of CMOM Pump Station Operations Program (6-17-15)	100%	365	347		31-May-2015A	; 12 months after Approval of EPA20
100% 265	CMOM Fats, Oils	and Grease (FOG) Program	100%	1157	1736	-		
See FOCO Program (2-1-15) 100% 0 0 0 2-Feb-2015A Fath, Oks and Greese (FOG) Program (2-1-15) 100% 365 557 0 11-Max-2015A 0 5-May-2016A a and Greese (FOG) Program (2-1-15) 100% 365 273 0 0 11-May-2011A 0 11-May-2011A 11	A1990	Develop CMOM Fats, Olfs and Grease (FOG) Program	100%	365	365			
100% 365 457 747 740 0 144a;-2015A 094uy;-2016A 100% 365 457 740 0 144a;-2015A 01-be-2016A 100% 365 457 740 0 14a;-2014A 10-be-2016A 100% 365 273 0 01-lun;-2013A 114a;-2015A 114a;-2014A 100% 365 273 0 01-lun;-2013A 114a;-2014A 100% 365 273 0 01-lun;-2013A 114a;-2014A 100% 365 348 0 01-lun;-2013A 114a;-2014A 114a;-201	MS30	Submit CMOM Fals, Oils and Grease (FOG) Program (3-1-15)	100%	0	0	0	. 28-Feb-2015A	24 months from date of entry 3-1-13
100% 248 200 21-4mg-2017A 01 Dec-2016A 100% 2487 0 21-4mg-2017A 01 Dec-2016A 100% 248 273 0 01-4mg-2017A 01 Dec-2016A 100% 248 273 0 01-4mg-2017A 248 24	EPA21	EPAReview & Approval of CMOM Fats, Ols and Grease (FOG) Program	100%	180	527			
100% 345 273 0 01-4m-2013A 3144y-2016A 100% 100% 100% 255 273 0 01-4m-2013A 28-Feb-2014A 100% 100% 100 0 01-4m-2013A 28-Feb-2014A 100% 100% 100 0 01-4m-2013A 17-4m-2014A 11-2m-2014A 11	A2000	i Implementation of CMOM Fats, Oits and Grease (FOG) Program (8-9-17)	100%	365	467	1		12 months after Approval of EPA21, Implementation started by program manager
Index No. Program Program Program Program Program Program Program Program Program (3-1-14)	CMOM Pump Stat	ion Maintenance Program	100%	747	730			
Full Program (8-1-14)	A2010	Develop CMOM Pump Station Maintenance Program	100%	365	273		1.0	
100% 180 109	MS31	Submit CMOM Pump Station Maintenance Program (3-1-14)	100%	0	0			12 months from date of entry 3-1-13
100% 105%	EPA22	EPAReview & Approval of CMOM Pump Station Maintenance Program	100%	180	109			
100% 334 334 0 1-Jun-2013A 15-Dec-2016 100% 334 334 0 01-Jun-2013A 15-Dec-2016 100% 334 334 0 01-Jun-2013A 35-Dec-2016 100% 334 334 0 01-Jun-2013A 35-Dec-2016A 100% 100% 100% 100 35-Dec-2016A 100% 100% 100% 100 35-Dec-2016A 100% 100% 100% 100 10-Jun-2013A 15-Dec-2016A 100% 100% 100 10-Jun-2013A 100% 100% 100 10-Jun-2013A 11-Jun-2013A 11-Jun-2	A2020	i Implementation of CMOM Pump Station Maintenance Program (6-17-15)	100%	365	348		111	12 months alter Approval of EPA22
100% 134 134 10 10 10 10 10 10 10 1	MOM Gravity Lir	ne Preventative Maintenance Program	72.8%	1055				-1333
Caracter	A2030	Develop CMOM Gravity Line Preventative Maintenance Program	100%	334	334			
100% 180 256 0 01.48ay-2014A 21.44p; 2015A 100% 24a 1655 0 01.4ay-2014A 12.44p; 2015A 100% 24a 1655 0 01.4ay-2014A 15.0e-2019 100% 24a 1655 0 01.4ay-2014A 15.0e-2019 100% 24a 24a 1655 0 01.4ay-2014A 15.0e-2014A 100% 24a 24a 24a 24a 24a 24a 24a 100% 24a 24a 24a 24a 24a 24a 24a 100% 24a 24a 24a 24a 24a 24a 24a 24a 100% 24a 24a 24a 24a 24a 24a 24a 24a 100% 25a 25a 25a 25a 24a 24a 24a 24a 100% 25a 25a 25a 24a 24a 24a 24a 24a 100% 25a 25a 25a 24a 24a 24a 24a 100% 25a 25a 25a 24a 24a 24a 24a 100% 25a 25a 25a 25a 24a 24a 24a 100% 25a 25a 25a 25a 24a 24a 24a 100% 25a 25a 25a 25a 24a 24a 100% 25a 25a 25a 25a 24a 24a 100% 25a 25a 25a 25a 25a 25a 100% 25a 25a 25a 25a 25a 25a 25a 100% 26a 25a 25a 25a 25a 25a 25a 25a 100% 26a 25a 25a 25a 25a 25a 25a 25a 25a 100% 26a 25a 25	MS32	Submit CMOM Gravity Line Preventative Maintenance Program (6-1-14)	100%	0	0			15 months from date of entry 3-1-13
Line Preventative Maintenance Program (4-21-16) 2137% 365 1689 287 12.4m-2015A 15-Dec-2019 and Maintenance Program and Maintenance Program and Maintenance Program (4-21-16) 100% 334 324 3 3 34	EPA23	EPAReview & Approval of CMOM Gravity Line Preventative Maintenance Program	100%	180	356		1	
and Maintenance Program (4-21-46) 100% 334 334 0 101-Jun-2013A 30-App-2014A 100% 334 334 0 101-Jun-2013A 30-App-2014A 100% 334 334 0 101-Jun-2013A 30-App-2014A 100% 336 0 0 0 0 0 30-App-2014A 100% 336 0 0 11-Jun-2013A 13-Jun-2013A 13-Jun-2013A 13-Jun-2014A 100% 35 355 0 0 11-Jun-2013A 13-Jun-2013A 100% 10 0 0 0 0 13-Jun-2013A 13	A2040	Implementation of CMOM Gravity Line Preventative Maintenance Program (4-21-16)	2137%	365			15-Dec-2019*	-1333 12 months after Approval of EPA23, Not fully Implemented, RFP's for Outside Contractors Q4 2017
100% 334 334 0 01-Jun-2013A 30-Aga-2014A 30-Aga-2013A 30-Aga-2013	CMOM WATTE OF	eration and Maintenance Program	100%	2340	1055			
MVMTP Operation and Maintenance Program (4-1-14) 100% 186 0 0 1-May-2014A 21-App-2014A 17-App-2014A 17-App-2014A 17-App-2014A 17-App-2015A 17-App-20	A2050	Develop CMOM WWITF Operation and Maintenance Program	100%	334	334		-	
WWTP Operation and Maintenance Program 100% 35 0 014May-2014A 21-Apr-2015A Operation and Maintenance Program (4-21-16) 100% 355 355 0 2204 102,402015A 21-Apr-2015A 21-Apr-2015A sis Program 100% 355 456 0 0 11-Apr-2019A 0 sis Program 100% 0 0 0 11-Apr-2019A 31-Aug-2014A sis Program 100% 100% 10 0 0 11-Aug-2014A sis Program 100% 10 0 0 0 11-Aug-2014A sis Program 100% 10 0 0 0 11-Aug-2014A sis Program 100% 10 0 0 0 11-Aug-2014A sis and CostArus/sis Program (2-14) 100% 10 0 0 0 0 0 0 12-Aug-2018A 13-Aug-2018A 13-Aug-2018A 13-Aug-2018A 13-Aug-2018A 13-Aug-2018A 13-Aug-2018A 13-Aug-2018A 13-Aug-	MS33	Submit CAOM WWIF Operation and Maintenance Program (6-1-14)	100%	0	0	0	30-Apr-2014A	15 months from date of entry 3-1-13
Operation and Mainlenaince Program (4-21-16) 100%, 35\$, 35\$, 0 35\$ 35\$, 0 122-App-2015A 21-App-2016A Rein Program 100%, 358, 200 20 102 In-Lan-2019 0 Rein Program 100%, 0 0 0 11-Aug-2014A Albeit Program 100%, 100 10 0 0 11-Aug-2014A Albeit Program 100%, 100 10 0 0 11-Aug-2014A Albeit Program 100%, 100 10 0 0 0 0 Albeit Program 100%, 100 10 0 0 0 0 0 Albeit Program 100%, 100 10 0 <td>EPA24</td> <td>EPAReview & Approval of CMOM WWTF Operation and Maintenance Program</td> <td>100%</td> <td>180</td> <td>356</td> <td></td> <td></td> <td></td>	EPA24	EPAReview & Approval of CMOM WWTF Operation and Maintenance Program	100%	180	356			
95.38% 2209 2204 101 101-2019 95.38% 101-2019 101-2019 101-2019 101-2019 101-2019 101-2014 101-	A2060	I Implementation of CMOM WWYTF Operation and Maintenance Program (4-21-16)	100%	365	365	П	m	12 months after Approval of EPA24
Second Continued Continu			9538%	5209	F	-		0
ke Program (8-1-14) ng and Coesfunikèse Program (8-1-14) ng and Coesfunikèse Program (8-1-19) syste Program (8-1-19) ng and Coesfunikèse Program (8-13-19) ng and Coesfun	A2070	Develop Financing and CostAnalysis Program	100%	385	456			
100% 100 105 0 01-Sep-2014A 31-Jul-2017A 100% 100% 100 178 0 13-Aug-2017A 17-Jul-2017A 100% 100 100% 100 100% 100 100% 100 100% 100 100% 100% 100 100%	MS34	Submit Financing and CostAnalysis Program (9-1-14)	100%	0	0	0	31-Aug-2014A	18 months from date of entry 3-1-13, Resubmital required by 2-8-18
100% 180 178 0 13-Aug-2017A 07-Feb-2018A 190% 190	EPA25	EPARaview& Approval of Financing and CostAnalysis Program	100%	180	1065	П		EPAheld for 3 years. Gave option to raview again 6 months and resubmit
yest Program (2-8-16) 100% 0 0 0 107-Feb-2016A ng and CostAnalysis Program (6-13-19) 100% 160 33 0 108-Feb-2016A 13-Maz-2016A CostAnalysis Program (6-13-19) 775-8% 457 457 102 14-Maz-2016A 13-Jan-2019 0 Advance of the control (6-1-13) 100% 125 255 387 0 105-sep-2013A 107-sep-2016A	A2071	Redevelop Financing and CostAnalysis Program (2-8-18)	100%	180	178	1		Reviewed by city and is reflective of current practices, no further revisions.
ng and CostAnalysis Program (6-13-19) 100% 180 33 0 0.08-feb-2018A 13-Mrs-2018A CostAnalysis Program (6-13-19) 77.56% 457 457 102 14.44/ar-2018A 13-Mrs-2018A 77.56% 2551 2587 2587 2587 357 01-Sep-2013A 417 85.66% 2556 2556 357 01-Sep-2013A 01-Sep-2013A 01-Sep-2013A 01-Sep-2013A Now-coount(6-1-13) 100% 1 0 0 11-Sep-2013A 01-Sep-2013A	MS34.1	Resubmit Financing and CostAnalysis Program (2-8-18)	100%	0	0	0	107-Feb-2018A	
OosfAnalysis Program (6-13-18) 77.88% 457 457 102 114Aar-2018A 13-bur-2019* All Common (10-13) 100% 1 0 101-Sep-2013A 01-Sep-2013A 01-Sep-2013A 01-Sep-2013A Page 5 of 8 100% 1 0 0 101-Sep-2013A 01-Sep-2013A	EPA25.1	EPAReview & Approval of Financing and CostAnalysis Program Resubmittal	100%	180	33			
7.7.7. 2587 2587 357 01-Sep-2013 30-Sep-2020 4107 00-Sep-2020 41037 00-Sep-2020 41037 00-Sep-2020 41037 00-Sep-2013 41037 00-Sep-2013 61-Sep-2013 61-S	A2080	Implementation of Financing and CostAnalysis Program (6-13-19)	77.58%	457				0 15 months after approval of EPA25.1
65.65% 2558 2558 387 01-Sep-2013A 101-Sep-2013A	Supplemental	Environmental Project (SEP)	- 122	2557				THE PROPERTY OF THE PROPERTY O
City to make depositinto SEP EscrowAccount(9-1-13) 100% 1 0 0 : 01-Sep-2013A 01-Sep-2013A 1 Pege 5 of 8	Escrow Deposit		85.65%	2558	H			4137
	A6000	City to make depositinto SEP EscrowAccount (8-1-13)	100%	-	0			: \$175K
					Page 5 of			TASK filter: All Activities

Application Control	97348 - Jackson Compliance Schedule	nce Schedule		Jackso	Jackson Schedule Layout	Layout		07-Mar-2019
Appendix Company Com	Activity 1D	Activity Name	% Сотър				Fig.	Total Comments Float
Application	A6010	City to make depositints SEP EscrowAccount (9-1-14)	100%	_	-	1	01-Sep-2014A	\$100K
100 100	A6020	City to make depositints SEP EscrowAccount (9-1-15)	100%	-		P	i 01-Sep-2015A	\$100K
the deposition by Enconvisional (1-4) (1-4	A6030	City to make deposit into SEP EscrowAccount (9-1-16)	100%	-	-			.\$100K
Appendix	A6040	CNr b make depositints SEP EscrowAccount (9-1-17)	100%	•	-		:01-Sep-2017A	\$100K
Appendix	A6050	City to make depositints SEP EscrowAccount (9-1-18)	100%	-	-		01-Sep-2018A	: \$100K
Application Comparison Co	A6060	City to make deposit into SEP EscrowAccount (9-1-19)	%0	-	_		01-Sep-2019*	0) \$100K
100% 5 28 0 100%-0004-0014 100% 5 28 0 100%-0004-0014	A6070	City to make depositinto SEP EscrowAccount (9-1-20)	%0	1	ì	J .	01-Sep-2020*	0 \$100K
100% 5 28 0 10564-5014A 3564-5014A 3564-501	Semi Annual Report	The second secon	46,96%	-	-		30-Sep-cu20	4106
100.000 2.	A6090	Executed EscrowAgreement & EPA Documentation of Deposit 2013 CDA Designation of Popular 2014	100%	n u		1		Within 30 days of Leposit
Operation of Deposit 2016 100% 5 22 0 0.25-sip-2017A 305-sip-2017A aumentation of Deposit 2017 100% 5 28 0 0.25-sip-2017A 305-sip-2017A aumentation of Deposit 2019 0 29 29 29 20 0.25-sip-2019A 305-sip-2019A aumentation of Deposit 2019 0 25 29 29 20 0.25-sip-2019A 305-sip-2019A aumentation of Deposit 2019 0 0 0 0 0.25-sip-2019A 305-sip-2019A 305-sip-2019A<	46110	FPACOLUMENTATION of Deposit 2014 FPA Documentation of Deposit 2015	100%	n w	İ	1	110	Within 30 days of Deposit
100% 5 28 0 0.058p-2017A D.Sep-2018A	A6120	EPADocumentation of Deposit 2016	100%	2		1	3	Wehn 30 days of Deposit
Columbia Columbia	A6130	EPA Documentation of Deposit 2017	100%	10	i	1	30-Sep-2017A	With 30 days of Deposit
Off, 20 (20 of 20 o	A6140	EPADocumentation of Deposit 2018	100%	2		1	: 30-Sep-2018A	Within 30 days of Deposit
ON 2.9 2.9 2.9 2.0 2.0 CO-Sep-0000 Object of the post of	A6150	: EPADocumentation of Deposit 2019	%0	59		a i	30-Sep-2019	4474 i Witin 30 days of Deposit
1,15,574 45,11 50,11 42,41,2019 0.24,41,2	A6160	EPA Documentation of Deposit 2020	%0	59			30-Sep-2020	4108 Within 30 days of Deposit
1419c 355 4440 2014	Final Completion Re	port	%0	30	-			4655
14,107 5174 5258 4440 01-bia-2017A 2456	A6080	SEP Completion Report	960	30				4655 i Subnit 30 days after SEP Projects Complete
1,15,55, 4,551 5,651 4,252 01,4m,2017A 34,0de,2020A 4,751 1,75	Reporting Regul	raments	(4,19%	5174	5538 4	40 013/ar-2016A	29.401-2031	
100 12 12 12 13 14 15 15 15 15 15 15 15	Quarterly Reports		13.63%	4831			30-00-2030	428
1979 122 122 0 0 1445-2017A 1944-2017A 19	Quarterly Report 16		(00)	ន	128		DEFANCED TA	
Develop Report24	Quarterly Report 17		100	ş	EI.		JT-31/2017	
Develop Report24	Onarterly Report 18		100	122	25		30-0-250-76	
The Check properties The The Check properties The The Check properties The The The Check properties The The The The The The The The The The	Quarterly Report 19		o e		N S		D-am-voled	
Due b CPA Report 24 172	Quarterly Report 21		100	ā	i je		10-MAZET-A	
100% 122 122 123 124	Quarterly Report 22		100	122	ä		10-0-1001-1-1	
Develop Report24	Ounterly Report 23		100	ğ			30-34ri-2019/a	
Due to PRAReport24 ON O C O C O C O	Cuarreny report 24		7916	3 8	ł		2 De 14 - 2040	
Develop Report 24	A2240	Due h Clu Bened 24	WG GOOD	6		- 1	23-Anr-2019*	
Develop Report 25	40000	D. F. COAD	760		İ		30 0 30404	The state of the s
Due b EPA Report 25 Due b EPA Report 25 Due b EPA Report 25 Due b EPA Report 25 Due b EPA Report 25 Due b EPA Report 26 Due b EPA Report 26 Due b EPA Report 27 Due 27	A2350	Due to EPAProport24	%0	0			30-Apr-2019*	0
Due b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner b FPA Report 25 Owner 50 PPA Report 25 Ow	A2360	Develop Report 25	%0	91		8	30-Jun-2019	0
Due b EPA Report 25 OW O	A2370	Due to City Report 25	%0	0	0	1	23-34/2019*	0
Develop Report 26	A2380	Due to EPA Report 25	%0	0	0	0	30-Jul-2019*	.0
Owe by Report 28 Owe by Report 28 Owe by Report 28 Owe by Report 28 Owe by Report 28 Owe by Report 28 Owe by Report 29 Owe by Report 27 Owe by Repo	Quarterly Report 26		6	122			30-0-120 9	
Chair be PA/Report 56 Chair Chai	A2390	Develop Report 26	%0	85			30-Sep-2019	0
Obe bEPAReport28 0% 0	A2400	Due to City Report 26	%0	0	0	0	23-Oct-2019*	0
Develop Peport27 Challe be PPAReport27 Cha	A2410	Due to EPA Report 26	%0	0	0	۱	30-Oct-2019*	0
Due b EPAReport27	Ouarlerly Report 27	Daugha Bornf 27	760	8			21-Dec 2010	
Due b EPA Report 27	A2430	Due to Civ Report 7	%0	0	1		23-tan-2020*	0
0% 121 121 121 121 121 121 121 121 121 12	A2440	Due to EPA Report 27	%0	0	0	0	30-Jan-2020*	0
0 121 121 122 122 132 05-bit-2020 50-bit-2020 50-bit-2020 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Quarterly Report 28		9,0	123			30-44-2020	
0% 122 122 122 01500000 050000000 0 0% 122 122 0150000 050000000 0 0% 122 122 0150000 0 0% 122 01500000 0% 122 0150000 0 0% 122 0150000 0 0% 122 0150000 0 0% 122 015000 0 0% 12	Quarterly Report 29		a	iği			30-101-2020	
91 120 122 122 01-2-0-0-0 0-0-1-0-0-0-0-0-0-0-0-0-0-0-0-0-0	Quarterly Report 30		.0	62			10:0::2020	
Page 6 of 8	Quarterly Report 31		o o	22 00	+		10-14-10-1	o c
					Page 6 of			TASK Ree: All Activities
								Progress Thru 04-Mar-2019

*(

	97348 - Jackson Comphance Schedule	nce Schedule		Jackso	Jackson Schedule Layoul	Layout		07-Mar-2019
1, 12, 12, 12, 13, 14, 14, 15, 14, 14, 15, 14, 14, 15, 14, 14, 15, 14, 14, 15, 14, 15, 15, 15, 15, 15, 15, 15, 15, 15, 15	Activity ID	Activity Name	% Comp	00	d d	Start	Finish	Total Comments Hoal
10 12 12 13 14 15 15 15 15 15 15 15	Quarterly Report 33		c	12:	H	n	30-July 2021	0
01, 120, 120, 120, 120, 120, 120, 120, 1	Quarterly Report 34		6	151			39-00-2921	9
14	Ouarterly Report 35		lo	E.	Н		20-010-5022	0
1	Ouarterly Report 36		c	120				0
10 12 12 12 12 12 12 12	Quarterly Report 37		0	1,7				0
10 17 12 12 13 13 13 13 13 13	Quarterly Report 38		a	22,			10-0-2022	C
1,	Quarterly Report 39		o	H			10-yari-2020)	
Dec. 12 2 2 2 2 2 2 2 2	Quarterly Report 40		a	021			307/01/2023	
Control of the Cont	Quarterly Report 41		o	121	Н		30-44-5023	
Control Cont	Ounderly Report 42		c	122			10-0-12023	
17 17 17 17 17 17 17 17	Ouarterly Report 43		ė	55				
Color Colo	Quarterly Report 44		ð	21				
0.6 12.7 12.7 12.7 12.9	Quarterly Report 45		5	12:			30-3442024	
10 12 12 13 14 14 15 15 15 15 15 15	Ouarterly Report 46		ö	83	+		10-0-0-01	
Dec. 17 17 17 17 17 17 17 1	Ouarterly Report 47		š	22	+		36-4m-2025	
1	Quarterly Report 48		ő	20	Ⅎ		30 men 2025	0
Control Cont	Quarterly Report 49		ő	~			30 311 2025	
0% 17.0 12.0 12.0 14.0 12.0 12.0 14.0 14.0 12.0 14.0 14.0 14.0 14.0 14.0 14.0 14.0 14	Quarterly Report 50		ō	122			2012/11/02	
1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1,	Quarterly Report 51		0	23			30-July 2026	
0% 122 122 122 0 Acceptor 90 0 Acceptor 90 OA OA OA OA OA OA OA OA OA OA OA OA OA	Quarterly Report 52		c	92				
10 12 12 12 12 12 12 12	Ouarterly Report 53			121			10-July 2026	
Date Control Quarterly Report 54		ő	122	H	П	30 00 2025		
Owe by 12 or	Quarterly Report 55		0	22	H		10-1111-202	
Control Cont	Quarterly Report 56		8	2				0
12 12 12 12 12 12 12 12	Ottarterly Report 57		86	121				0
12 12 12 12 12 12 12 12	Ouarterly Report 58		8	2			30-5-17077	0
Develop Report 12 12 12 12 12 12 12 12	Ouariery Report 59		0	s	H		2011 C	
Develop Report 12 17	Ollarfer Neport 50		ě	i is				
12 12 12 12 12 12 12 12	Outstand Report 61		į	i		т		
12 12 12 12 12 12 12 12	Capacity Manager			32				
10 12 12 12 12 13 14 15 15 15 15 15 15 15	Catholic Market		ė	3			2000 0	
12 12 12 12 12 13 14 15 15 15 15 15 15 15	Solved on the Property of the Post of the			, F		1		
12 12 12 12 14 12 12 14 12 12	to not be located as a second			3 2				
12 12 12 12 12 12 12 12	circular y seponds							alta
12 12 12 12 12 12 12 12	Quarterly Report so			ž į			6200 107501	
12 12 12 12 12 12 12 12	Cuanery Reports			8	Ŧ	70		
15.3% 122 122 124 120 124 125 124 12	Quartery Report 58		6	2	+	-		
15,3% 483 5143 5142 0.56p=2016A	Quartery Report 69			3 8			30 6 : 2020	
100's 4289 200 200 200 200 200 200 200 200 200 20	Courterly Seport / U		46.30	4	7		7	O STATE
100 127 230 0 0 0 0 0 0 0 0 0	semi-Annual Repon		1000	_	-6		ŕ	000
100 127 205 0 15 4 1 1 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Semi-Annual Report o		Š	0.65	245	т		
Due b CPA Report 12 21 21 21 21 21 21 21	Semi-Applial Report 10		9	2 68	206			
Develop Report 12 Develop Report 12 Develop Report 12 Develop Report 12 Develop Report 12 Develop Report 13 Develop Report 14 Develop Report 15 Deve	Semi Annual Report 1		100	ļ	la la			
Due b CRy Report 12 1932% 161 195 11 01-Sep-2018A 1444a;2019 0 0 0 0 0 0 1544a;2019 0 0 0 0 0 0 0 1544a;2019 0 0 0 0 0 0 0 0 1544a;2019 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Semi Annual Report 1		274	II.	Н	Ш		
Oue b CMy Report 12 Oue b CMy Report 12 Oue b EPAReport 12 Oue b EPAReport 12 Oue b EPAReport 13 Oue b	A3860	Ĭ.	93,92%	181	195			10
Due b EPARaport 2	A3870	Due to City Report 12	%0	0	0	0	15-Mar-2019*	
Due b EPARaport 13 0 21 21 21 01-47-ac-01 yr 2 20-55-p2019 0 Che b EPARaport 13 0% 0 0 0 13-56-p2019 0 Che b EPARaport 13 0% 0 0 0 13-56-p2019 0 Che b EPARaport 13 0% 0 0 0 13-56-p2019 0 Che b EPARaport 13 0% 0 0 0 13-56-p2019 0 Che b EPARaport 13 0% 0 0 0 13-56-p2019 0 Che b EPARaport 13 0% 0 0 0 0 0-4-ac-02019 0 Ch and 14 12 212 212 212 21-ac-02019 0-4-ac-02019 0 Ch and 14 14 15	A3880	1	%0	0	0	0	30-Mar-2019*	0
Due b EPARaport 13	Semi Annual Report 1.		ó	511	E			
Due b CW, Report 3	A3690	Develop Report 13	%	181				0
One by EPARaport 13	A3900	Due to CAy Report 13	%0	0	0		13-Sep-2018*	0
01/21/2 21/2 21/2 01/5/9/2019 304/sir:2020 0	A3910		%0	0	0	13	П	0,
	Semi-Annual Report 14	•	010	212	212	12 01-Sep-2016		9
								TOCK Bear of a striction
					la de la			Progress That 04-Mar-2019

Activity To Addition Addition		Į	and distances of the last of t				6 07-18W-70
4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4		diam's	Dur Go	8	Shut	Float	Total Comments Float
6115 6115 6117 6117 6117 6117 6117 6117	414	1	194 194	194	01-Sep-2019* 12-Mar-2020	{	
4 11 15 15 15 15 15 15 15 15 15 15 15 15	ort14			0	13-Mar-2020*	0.00	
이 대 등 이 대 대 대 대 대 대 대 대 대 대 대 대 대 대 대 대	port14		0 0	0		020-020	
9 4 16 4 17 16 17 18 18 18 18 18 18 18 18 18 18 18 18 18				884			
6 6 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8				211	01-304-2020 354484-2021		
4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4		+	710	li		+	
912 915 915 915 915 915 915 915 915 915 915				di	0 13m 202		
4 4 4 4 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5		۳	1	ā		ł	
94 23 3 3 3 3 4 3 3 4 3 3 4 3 3 4 3 3 4 3 3 4 3 3 4 3 3 4			₽	214	01-4/4-2027 10-5-1-2023		
01124 01124 01126 01127 01131 01132 0133			272 272	565			
9 0 1 2 5 6 1				962		02:	
901.25 901.25 901.25 901.32 901.33 901.33				ā			
on 33 on 33 on 33 on 33 on 33					01-406-2025 18-506-2025	+	
01 23 01 32 01 32 01 33 01 33 01 33			4	2 0			
on 29 on 30 on 32 on 33 on 34 on 34		ā	311	lä	01-3-9-7025 10-41-4-2077	H	
ort 30 ort 31 ort 33 ort 34 ort 35		H	₽4	976			The state of the s
ori 33 ori 34 ori 35				E E			
on 32 on 33 on 35 on 35				N.	т	+	
or 34		8 1		į,			
0435			9 J.	Į,	0.102-002 302-002-0010-0010-0010-0010-0010-0010-00	200	
		8	1	212	T		
		14,19% 5	Ľ	4440	d	2	
		6	5174 428	0	01-J/M-2016.A 02-J/My-2017.A	017A	
			4816 423	c	01/48/2017A 29-44/2015A		
	ıtı	8836%	335 377	36		19	
	port6			0	1		
	port6	%0	0	0	29-Apr-2019*		The second secon
AnnualReport 7		H	9	422	DA14/34/2019 29-A61/2020		
A4670 Develop Report 7	u7			383			
	port7	%0	0 0	0	22-Apr-2020*	0 .020	To the state of th
A4690 Due to EPAReport 7	port7	% 0		0		0, 0,	
Annual Report 8		ò	425	900 P			
Annual Report 9				8	01-May 202 39-put-2022		
Annual Report 10		t		9	014/48/2022 29 Apr/2023		
Annual Report 12		. 6	+	į			
Annual Report 13							
Annual Report 14			455	13.	т	H	
Annual Report 15			Н	25	П		The state of the s
Armial Report 16		8		\$			
Annual Report 17			4 8	2 1	0.4.9.2029 8.4.1.7030	8 8	
				ì			
			Раде	Page 8 of 8			TASK filter All Activities
							Propiess Thru 04-Mar-2019

Appendix A

West Bank Interceptor Flow Monitor Summary Data

SECTION FIVE – SUMMARY September 2018

This section contains a table that summarizes key aspects of the data collected at each flow monitoring location for this month.

Overview: During the past month the following rainfall totals were recorded: RG 1-8.73 inches, RG 2-5.82 inches, RG 3-5.27 inches and RG 4-6.71 inches. WBI-29 was down for 8 days due to the fact that the sensors were disconnected by a contractor at the Savanna Street WWTP.

			Average	Maximum	Monthly	Peak
			Daily	Daily	Total	Depth
Sitename	MHID	Diameter	Flow	Flow	Flow	
		(in)	(MGD)	(MGD)	(mg)	(in)
WBI 1	IT0171	48	4.38	6.11	131.53	91
WBI 2	PL0544	15	Removed			
WBI 3	IT0156	48	5.19	7.36	155.67	104
WBI 4	IT0140	54	7.19	10.49	215.54	118
WBI 5	PL0028	36	0.65	1.07	19.58	107
WBI 5A	PL0167	30	1.58	2.91	47.48	119
WBI 5B	PL0079	30	0.35	0.80	10.55	97
WBI 6	HM0606	48	2.94	3.66	88.04	113
WBI 7	IT0123	48	12.28	18.30	366.26	98
WBI 8	IT0123	12	Removed			
WBI 9	HM0100A	11	0.07	0.14	1.94	4
WBI 10	EA0002	17	0.45	0.86	13.62	56
WBI 12	IT0085	54	14.41	24.60	432.21	140
WBI 13	EU0068	30	2.21	4.13	66.14	155
WBI 14	BH0221	30	1.11	1.43	33.26	9
WBI 15	BH0138	27	0.55	0.85	16.43	9
WBI 16	BH0074T	12	0.05	0.10	1.39	10
WBI 17	BH0074A	15	0.62	0.85	18.44	5
WBI 18	IT0055	66	20.65	32.87	619.38	121
WBI 19	170047	15	Removed			R. Brie
WBI 20	IT0038	66	22.39	34.49	671.65	134
WBI 21	TN4131	24	0.40	0.76	12.09	11
WBI 22	TN4017	54	2.18	6.10	65.24	78
WBI 23	TN4006	11	Removed			
WBI 24	TN40006	48	3.34	5.51	100.10	28
WBI 25	LY0008	48	3.46	6.46	103.69	51
WBI 25 A	LY0039	48	0.23	0.95	6.84	13
WBI 26	IT0019	96	35.16	55.15	1054.66	185
WBI 27	TM0007A	24	0.57	1.13	17.15	18
WBI 28	HC0005A	37	0.71	1.08	21.19	16
WBI 29	IT0001	102	**40.40**	**61.90**	**844.57**	**238**
CY 4	CY0280	42	2.64	5.95	79.32	31
HM 1	HM0632	24	0.90	1.53	26.94	127
TR 1	TR0050	42	1.43	2.66	43.02	19

SECTION FIVE - SUMMARY

October 2018

This section contains a table that summarizes key aspects of the data collected at each flow monitoring location for this month.

Overview: During the past month the following rainfall totals were recorded: RG 1-0.84 inches, RG 2-0.88 inches, RG 3-0.82 inches and RG 4-0.93 inches.

			Average	Maximum	Monthly	Peak
William V			Daily	Daily	Total	Depth
Sitename	MHID	Diameter	Flow	Flow	Flow	
		(in)	(MGD)	(MGD)	(mg)	(in)
WBI 1	IT0171	48	4.18	5.43	129.65	37
WBI 2	PL0544	15	Removed			Jeff US
WBI 3	IT0156	48	4.99	6.52	154.56	29
WBI 4	IT0140	54	6.62	8.48	205.28	37
WBI 5	PL0028	36	0.57	0.70	17.58	21
WBI 5A	PL0167	30	1.40	1.72	43.32	20
WBI 5B	PL0079	30	0.24	0.28	7.33	15
WBI 6	HM0606	48	2.96	3.57	91.71	33
WBI 7	IT0123	48	11.15	13.29	345.68	34
WBI 8	IT0123	12	Removed			
WBI 9	HM0100A	11	0.05	0.07	1.57	2
WBI 10	EA0002	17	0.41	0.54	12.63	11
WBI 12	IT0085	54	12.51	14.50	387.86	37
WBI 13	EU0068	30	1.54	1.80	47.74	16
WBI 14	BH0221	30	1.15	1.36	35.57	6
WBI 15	BH0138	27	0.54	0.68	16.83	6
WBI 16	BH0074T	12	0.05	0.14	1.52	5
WBI 17	BH0074A	15	0.66	0.80	20.39	5
WBI 18	IT0055	66	18.02	20.60	558.65	48
WBI 19	IT0047	15	Removed			
WBI 20	IT0038	66	19.28	21.96	597.58	59
WBI 21	TN4131	24	0.34	0.56	10.66	9
WBI 22	TN4017	54	1.49	2.39	46.13	17
WBI 23	TN4006	11	Removed			
WBI 24	TN40006	48	2.84	4.60	88.11	19
WBI 25	LY0008	48	2.74	5.20	84.78	21
WBI 25 A	LY0039	48	0.16	0.28	4.81	5
WBI 26	IT0019	96	28.17	37.18	873.28	54
WBI 27	TM0007A	24	0.45	0.56	14.02	13
WBI 28	HC0005A	37	0.72	0.91	22.37	6
WBI 29	IT0001	102	30.98	41.46	960.05	121
CY 4	CY0280	42	1.71	2.57	53.08	17
HM 1	HM0632	24	0.69	0.84	21.32	15
TR 1	TR0050	42	1.28	1.56	39.65	13

SECTION FIVE - SUMMARY

November 2018

This section contains a table that summarizes key aspects of the data collected at each flow monitoring location for this month.

Overview: During the past month the following rainfall totals were recorded: $RG\ 1-9.89$ inches, $RG\ 2-8.38$ inches, $RG\ 3-7.41$ inches and $RG\ 4-7.45$ inches.

		112	Average	Maximum	Monthly	Peak
			Daily	Daily	Total	Depth
Sitename	MHID	Diameter	Flow	Flow	Flow	
		(in)	(MGD)	(MGD)	(mg)	(in)
WBI 1	IT0171	48	6.50	7.94	195.13	90
WBI 2	PL0544	15	Removed			
WBI 3	IT0156	48	8.37	10.31	251.56	104
WBI 4	IT0140	54	10.95	13.19	328.92	120
WBI 5	PL0028	36	0.83	1.34	25.03	107
WBI 5A	PL0167	30	1.52	2.30	45.51	117
WBI 5B	PL0079	30	0.40	0.71	12.00	96
WBI 6	HM0606	48	3.77	5.14	113.39	112
WBI 7	IT0123	48	17.20	20.90	516.75	102
WBI 8	IT0123	12	Removed			
WBI 9	HM0100A	11	0.06	0.22	1.83	5
WBI 10	EA0002	17	0.52	1.07	15.64	63
WBI 12	IT0085	54	18.79	23.47	564.19	156
WBI 13	EU0068	30	2.26	3.19	67.96	169
WBI 14	BH0221	30	1.21	2.90	36.44	12
WBI 15	BH0138	27	0.60	0.87	17.92	9
WBI 16	BH0074T	12	0.09	0.38	2.72	79
WBI 17	BH0074A	15	0.71	0.80	21.38	97
WBI 18	IT0055	66	25.30	34.91	759.96	173
WBI 19	IT0047	15	Removed	F 240, 81 41		
WBI 20	IT0038	66	26.21	34.06	787.25	194
WBI 21	TN4131	24	0.43	1.22	12.87	11
WBI 22	TN4017	54	2.50	5.21	75.10	152
WBI 23	TN4006	11	Removed			
WBI 24	TN40006	48	3.84	7.86	115.29	79
WBI 25	LY0008	48	4.44	10.24	133.24	167
WBI 25 A	LY0039	48	0.40	4.96	12.06	51
WBI 26	IT0019	96	40.07	66.25	1203.77	244
WBI 27	TM0007A	24	0.53	1.11	15.76	19
WBI 28	HC0005A	37	1.05	3.34	31.60	82
WBI 29	IT0001	102	44.64	73.79	1341.07	241
CY 4	CY0280	42	2.52	10.21	75.68	63
HM 1	HM0632	24	1.26	2.08	37.73	121
TR 1	TR0050	42	1.57	3.19	47.06	20

SECTION FIVE - SUMMARY

December 2018

This section contains a table that summarizes key aspects of the data collected at each flow monitoring location for this month.

Overview: During the past month the following rainfall totals were recorded: $RG\ 1-7.34$ inches, $RG\ 2-7.88$ inches, $RG\ 3-7.15$ inches and $RG\ 4-8.26$ inches.

			Average	Maximum	Monthly	Peak
			Daily	Daily	Total	Depth
Sitename	MHID	Diameter	Flow	Flow	Flow	
		(in)	(MGD)	(MGD)	(mg)	(in)
WBI 1	IT0171	48	6.20	7.65	192.19	107
WBI 2	PL0544	15	Removed	One Pit wild		F E BER
WBI 3	IT0156	48	7.91	10.29	245.29	106
WBI 4	IT0140	54	11.10	15.17	344.15	119
WBI 5	PL0028	36	0.85	1.24	26.18	107
WBI 5A	PL0167	30	1.36	2.34	42.02	114
WBI 5B	PL0079	30	0.50	1.08	15.42	96
WBI 6	HM0606	48	4.35	5.94	134.73	112
WBI 7	IT0123	48	17.73	23.16	549.45	100
WBI 8	IT0123	12	Removed		MELT, SI	55 70
WBI 9	HM0100A	11	0.07	0.17	2.14	6
WBI 10	EA0002	17	0.47	1.03	14.42	55
WBI 12	IT0085	54	19.29	25.65	597.82	151
WBI 13	EU0068	30	2.16	4.06	66.86	158
WBI 14	BH0221	30	1.40	2.59	43.35	12
WBI 15	BH0138	27	0.76	1.77	23.49	11
WBI 16	BH0074T	12	0.11	0.45	3.51	72
WBI 17	BH0074A	15	0.82	1.02	25.34	90
WBI 18	IT0055	66	26.05	35.68	807.52	168
WBI 19	IT0047	15	Removed			
WBI 20	IT0038	66	27.39	37.89	848.94	201
WBI 21	TN4131	24	0.44	1.24	13.74	15
WBI 22	TN4017	54	2.13	4.11	66.09	20
WBI 23	TN4006	11	Removed			
WBI 24	TN40006	48	5.63	13.47	174.66	90
WBI 25	LY0008	48	5.40	11.35	167.51	178
WBI 25 A	LY0039	48	0.44	4.67	13.49	71
WBI 26	IT0019	96	44.49	76.17	1379.29	244
WBI 27	TM0007A	24	0.74	2.13	22.83	28
WBI 28	HC0005A	37	1.15	2.29	35.72	68
WBI 29	IT0001	102	49.92	87.04	1547.55	241
CY 4	CY0280	42	3.44	11.30	106.55	93
HM 1	HM0632	24	1.35	1.97	41.71	119
TR 1	TR0050	42	1.90	4.45	58.87	27

SECTION FIVE - SUMMARY January 2019

This section contains a table that summarizes key aspects of the data collected at each flow monitoring location for this month.

Overview: During the past month the following rainfall totals were recorded: $RG\ 1-6.60$ inches, $RG\ 2-6.52$ inches, $RG\ 3-5.91$ inches and $RG\ 4-6.88$ inches. Over half of these totals occurred on January 2 and 3 and resulted in excessive surcharging at almost every monitoring point.

			Average	Maximum	Monthly	Peak
			Daily	Daily	Total	Depth
Sitename	MHID	Diameter	Flow	Flow	Flow	
		(in)	(MGD)	(MGD)	(mg)	(in)
WBI 1	IT0171	48	6.52	7.83	201.96	101
WBI 2	PL0544	15	Removed			
WBI 3	IT0156	48	8.40	9.38	260.33	111
WBI 4	IT0140	54	11.58	13.84	359.02	135
WBI 5	PL0028	36	0.98	1.29	30.24	121
WBI 5A	PL0167	30	1.38	1.79	42.72	103
WBI 5B	PL0079	30	0.53	0.76	16.41	101
WBI 6	HM0606	48	4.70	6.15	145.80	140
WBI 7	IT0123	48	18.92	22.43	586.66	154
WBI 8	IT0123	12	Removed			
WBI 9	HM0100A	11	0.07	0.20	2.29	3
WBI 10	EA0002	17	0.61	0.97	18.94	85
WBI 12	IT0085	54	20.48	24.33	634.79	205
WBI 13	EU0068	30	2.91	4.14	90.13	166
WBI 14	BH0221	30	1.36	2.22	42.29	17
WBI 15	BH0138	27	0.85	2.04	26.45	16
WBI 16	BH0074T	12	0.14	0.60	4.21	95
WBI 17	BH0074A	15	1.15	2.23	35.57	113
WBI 18	IT0055	66	28.78	32.34	892.15	196
WBI 19	IT0047	15	Removed		TANK MAN	
WBI 20	IT0038	66	29.99	33.56	929.73	222
WBI 21	TN4131	24	0.83	2.95	25.83	33
WBI 22	TN4017	54	2.79	7.85	86.38	38
WBI 23	TN4006	11	Removed			
WBI 24	TN40006	48	7.16	11.82	221.81	109
WBI 25	LY0008	48	7.42	16.02	230.07	233
WBI 25 A	LY0039	48	2.07	9.01	64.07	120
WBI 26	IT0019	96	83.73	67.82	1607.95	244
WBI 27	TM0007A	24	0.79	2.46	24.52	37
WBI 28	HC0005A	37	1.79	3.28	55.32	155
WBI 29	IT0001	102	56.79	73.01	1760.50	241
CY 4	CY0280	42	3.63	11.83	112.43	113
HM 1	HM0632	24	1.48	1.85	45.78	135
TR 1	TR0050	42	2.34	7.72	72.53	24

SECTION FIVE – SUMMARY February 2019

This section contains a table that summarizes key aspects of the data collected at each flow monitoring location for this month.

Overview: During the past month the following rainfall totals were recorded: $RG\ 1-4.64$ inches, $RG\ 2-3.53$ inches, RG 3 - 1.88 inches and RG 4 - 7.16 inches. Over half of these totals occurred on January 2 and 3 and resulted in excessive surcharging at almost every monitoring point.

		THE RES	Average	Maximum	Monthly	Peak
			Daily	Daily	Total	Depth
Sitename	MHID	Diameter	Flow	Flow	Flow	
		(in)	(MGD)	(MGD)	(mg)	(in)
						والأراث
WBI 1	IT0171	48	6.27	7.59	175.45	93
WBI 2	PL0544	15	Removed			
WBI 3	IT0156	48	8.72	10.63	244.19	91
WBI 4	IT0140	54	11.21	13.04	313.73	104
WBI 5	PL0028	36	0.87	1.26	24.45	94
WBI 5A	PL0167	30	1.40	1.86	39.27	85
WBI 5B	PL0079	30	0.55	1.02	15.25	82
WBI 6	HM0606	48	4.72	5.98	132.18	100
WBI 7	IT0123	48	19.31	22.27	540.65	98
WBI 8	IT0123	12	Removed			
WBI 9	HM0100A	11	0.07	0.14	1.93	4
WBI 10	EA0002	17	0.55	1.04	15.45	56
WBI 12	IT0085	54	21.02	24.49	588.60	157
WBI 13	EU0068	30	2.12	3.13	59.48	157
WBI 14	BH0221	30	1.13	1.46	31.67	23
WBI 15	BH0138	27	0.72	1.05	20.09	10
WBI 16	BH0074T	12	0.07	0.14	1.85	76
WBI 17	BH0074A	15	0.75	0.98	21.09	95
WBI 18	IT0055	66	28.00	32.49	783.87	182
WBI 19	IT0047	15	Removed	1200 1		
WBI 20	IT0038	66	29.60	34.17	828.68	181
WBI 21	TN4131	24	0.64	0.96	17.90	11
WBI 22	TN4017	54	2.46	5.78	68.96	128
WBI 23	TN4006	11	Removed			
WBI 24	TN40006	48	5.58	9.55	156.19	46
WBI 25	LY0008	48	5.42	11.50	151.74	106
WBI 25 A	LY0039	48	0.16	0.52	4.51	10
WBI 26	IT0019	96	45.81	63.35	1282.63	230
WBI 27	TM0007A	24	0.64	1.23	17.94	19
WBI 28	HC0005A	37	1.12	1.90	31.38	45
WBI 29	IT0001	102	48.22	60.44	1348.74	241
CY 4	CY0280	42	3.01	6.33	84.23	27
HM 1	HM0632	24	1.31	1.80	36.73	78
TR 1	TR0050	42	1.86	3.11	52.05	19

Appendix B SEP Escrow Deposit



Account Overview

Escrow Agrmt Between City of Jackson and Trustmark DTD 8/30/13, Supp

Account Investment Objective: Directed

Summary of Financial Activity

	Current Period (\$)	Year to Date (\$)
Beginning Market Value	627,742.58	626,595.88
Cash and security transfers	0.00	00.00
Contributions	00:00	00.00
Income & Capital Gain Distributions	1,191.41	2,338.11
Fees	0.00	00.0
Withdrawals	00'0	00.0
Change in Account Value	00.00	00.0
Market Value on Feb 28, 2019	\$628,933.99	\$628,933.99
		200 C 200 C

Accrued income not included in Market Value. Refer to Portfolio Holdings schedule for accrued іпсоте.

Income and Gain/Loss Summary

	Current Period (\$)	Year to Date (\$)
Taxable Income	00:00	0.00
Tax-Exempt Income	1,191.41	2,338.11
Tax-Deferred Income	00.00	00.00
Total Income Eamed	\$1,191.41	\$2,338.11
Total Short Term Realized Capital Gain/Loss	\$0.00	\$0.00
Total Long Term Realized Capital Gain/Loss	\$0.00	\$0.00
Total Resized Capital Gain/Loss	\$0.00	\$0.00

This summary is for reference only. It is not intended for tax reporting purposes,

Asset Allocation as of February 28, 2019

	Market Value (\$)	Percen
Cash & Equivalents	628,933.99	100%
Total of Your Account	\$628,933.99	100%

Liabilities may reflect temporary cash overdrafts, including overdrafts between the income and principal portfolios. Percentages are rounded to the nearest whole percent.



Please refer to the "Important Information Regarding this Statement" page to understand the methods used in obtaining market values.

Page 3 of 12



Tailored Wealth

Portfolio Analysis -

Escrow Agrmt Between City of Jackson and Trustmark DTD 8/30/13, Supp

Equity Sector Analysis

No equity holdings currently held.

Industry sectors are determined by market information providers.

Fixed Income Assets by Maturity Band

No fixed income holdings currently held.

Maturity is reflected by the contractual maturity of the asset.

Fixed Income Assets by Credit Rating

No fixed income holdings currently held.


Gredit ratings are defined by Standard & Poors.

Fixed Income Assets by Sector

No fixed income holdings currently held.

Fixed income sectors are determined by market information providers.

Page 4 of 12



Portfolio Statement February 1, 2019 - February 28, 2019

Tailored Wealth

Account Holdings as of February 28, 2019

					Cost Basis / Unrealized	:	% of
	Number or snares	Share Price	Market value	Accrued Income	Gain or Loss	Yield at MV	Account
Escrow Agrmt Between City of Jackson		nark DTD 8/30/13,	ind Trustmark DTD 8/30/13, Supp Environmental Proj S	Il Proj S			
Cash & Equivalents							
Money Market							
Federated US Treasury Cash Reserves CUSIP:60934N682	628,933.99	1.00	628,933.99	1,086.27	628,933.99	2.28%	100.00%
Total Money Market			\$628,933.99	\$1,086.27	\$628,933,99	2.28%	2.28% 100.00%
Total Cash & Equivalents			\$628,933.99	\$1,086.27	\$628,933,99	2.28%	2.28% 100.00%
Total for Escrow Agamt Between City of DTD 8/30/13, Supp Environmental Proj. S.	reen City of	Jackson and Trustmark	\$628,933.99	\$1,086.27	\$628,933.99	2.28%	2.28% 100.00%

Please refer to the "Important Information Regarding this Statement" page to understand the methods used in obtaining market values.



ACCOUNT Manipaction Detail				
Trade Oate Tra	Transaction Description	Principal Amount	Income Amount	Realized G/L
1	Escrow Agrmt Between City of Jackson and Trustmark DTD 8/30/13, Supp Environmental Proj S	Proj S		
Corporate Actions/Income				
Dividends				
February 1, 2019 Dai 01/	Daily Rate Income on Federated US Treasury Cash Reserves For Period of 01/01/19 to 01/31/19 Due on 02/01/19	1,191.41		0.00
Total Diridondo		\$1,191.41	\$0.00	\$0.00
Total Corporate Actions/Income	псолпе	\$1,191.41	\$0.00	\$0.00
Cash Sweep Activity				
February 28, 2019 Sw	February 28, 2019 Sweep purchases totaling 1,191.41 units of Federated US Treasury Cash Reserves for Portfolio-01 (Cabital) (1 Transactions)	-1,191.41		00:00
Total Cach Cunen Britisity		-\$1,191.41	\$0.00	\$0.00
Total Escri Environmental Proj S	Escrew Agmit Between City of Jackson and Trustmark DTD 8/30/13, Supp. S.	\$0.00	\$0.00	\$0.00





Account Cash Flow Summary

	Debit	Credit	Balance
Escrow Agrmt Between City of Jackson and Trustmark DTD 8/30/13, Supp Environmental Proj S			
Opening Balance on February 1, 2019 - US Dollar			\$0.00
Corporate Actions/Income			
Dividends	0.00	1,191.41	
Total Corporate Actions/Income	\$0.00	\$1,191.41	
Cash Sweep Activity	1,191.41	00.0	
Closing Balance on February 28, 2019 - US Dollar	\$1,191.41	\$1,191.41	\$0.00



Account Cash Activity Detail

Settlement Date Transaction Description	Debit	Credit	Balance
Escrow Agrmt Between City of Jackson and Trustmark DTD 8/30/13, Supp Environmental Proj			
S			
Opening Balance on February 1, 2019 - US Dollar			\$0.00
Corporate Actions/Income			
Dividends			
February 1, 2019 Daily Rate Income on Federated US Treasury Cash Reserves For Period of 01/01/19 to 01/31/19 Due on 02/01/19		1,191.41	
Tobal Dividends	\$0.00	\$1,191.41	
Total Corporate Actions/Income	\$0.00	\$1,191.41	
Cash Sweep Activity			
February 28, 2019 Sweep purchases totaling 1,191.41 units of Federated US Treasury Cash Reserves for Portfolio-01 (Capital) (1 Transactions)	1,191.41		
Total Cash Sweep Activity	\$1,191.41	\$0.00	Section of the con-
Cinsing Balance on February 28, 2019 - US Dellar	\$1,191.41	\$1,191.41	\$0.00



Market value reconciliation

- Escrow Agrmt Between City of Jackson and Trustmark DTD 8/30/13,

Your Monthly portfolio statement February 1, 2019 - February 28, 2019

	Net amount	Balance
Beginning market value		\$627 742 FR
Income & Capital Gain Distributions		Control of State of
Dividends	1 101 41	1
Total Income & Capital Gain Distributions		C1 101 A1
Total Realized gatv/less		40.00
Total Net change in unrealized gain/loss		\$0.00
Total Ending market value		\$628,933,99



Important Information Regarding this Statement

Design of Control Procedures

Trustmark has designed control procedures to protect you and your account. You should complement these control procedures by taking the steps described below to increase their effectiveness. The considerations presented below should not be regarded as a comprehensive list of actions that should be employed. Client disclosures are included in the following sections.

Security Precautions

Never share your user IDs, passwords or other security credentials with anyone. Change your passwords periodically. Physical and logical access to systems, in addition to compare the data you send or receive to your statements to ensure the information is complete and accurate. Keep your statements in a secure place, and consider using sending data to and receiving data from Trustmark should be restricted to authorized personnel. If you are transmitting to or receiving data from Trustmark, you should secure electronic viewing of statements.

Notice of Statement Acceptance by Negative Response

for the specified period. You should immediately review this accounting very carefully, and you should consult with your legal and/or financial advisors about this account on a Trustmark serves as trustee, agent, custodian or some similar capacity regarding this account. This statement is your accounting of assets held and activity within the account calendar days after the statement mailing date, Trustmark will rely on the understanding that you are satisfied with this accounting and Trustmark's handling of the account. regular basis. If you notice any activity in your account that concerns you, please bring it to Trustmark's attention immediately. If you do not contact Trustmark within 60

Contact for Questions Regarding Statement

If you have any questions about the information on your account statement, contact your relationship manager's name, telephone number, and email address is on this account statement. You may also elect to contact Trustmark's audit department directly by writing to Trustmark National Bank, Attn: Audit Department, PO Box 291, Jackson, MS 39205.

Delivery of Assets

account. Delivery instructions may be found on Trustmark's website www.trustmark.com, Tailored Wealth, Tailored Wealth Overview, and selecting Delivery Instructions from You should provide specific written instructions to Trustmark to facilitate asset delivery transactions. Use Trustmark's standard delivery instructions to add assets to your the list of Related Links. Review your periodic account statement, in a timely manner for additions and reductions of assets.

operations, such restrictions will be deemed unreasonable and will not be applied. If you refuse to modify or withdraw the restrictions, participation in the model portfolio will Any changes in your financial situation or investment objectives; desires to impose any reasonable restrictions on the management of model portfolius, or modifications to relationship manager. TIAI is a Registered Investment Adviser, a division of the Tailored Wealth Management Division and wholly owned subsidiary of Trustmark National not be permitted. If you would like a copy of the most recent disclosure document for your sponsor or model portfolio investment adviser, please contact your Trustmark restrictions to the extent that Trustmark makes TIAI aware of them. If proposed restrictions are inconsistent with the model portfolio's investment strategy, nature or existing restrictions require you to contact your Trustmark relationship manager. Trustmark Investment Advisors, Inc. ("TIAI") will review the reasonableness of such Changes in Financial Situation, Investment Objectives and Imposition of Restrictions on Management of Model Portfolios along with Brochure Disclosure

Investment Products and Accounts

Investment products such as stocks, bonds, and mutual funds and the accounts in which they are held are not insured by the Federal Deposit Insurance Corporation ("FDIC"),

Appendix C

Partial Listing of Maintenance Activities at the Wastewater Treatment Facilities

Savanna Maintenance Activities (Partial listing)

August 2018

- Installed Godwin Pump to drain aeration tanks 8 and 7 west to inspect internal aeration piping and sludge.
- #4 press sludge pump base broke, assess the repair and re-welded the base.
- #4 Old RAS was running high temperature, took out of service and checked and changed the coolant, put back in service.
- Found potable water leak underground at SO2 building dug up and repaired.
- Removed existing broken washdown piping on 8 and 7 aeration tanks and replaced.
- Welded both wash down hydrants on 8 and 7 aeration tanks.
- West WDS pump took out of service due to noise, removed rags and put back in service.
- East WDS piping broken at the overhead coupling, replaced the coupling.
- Assisted Aspen in wiring up and testing functions of the 3 old presses taken out of dewatering.
- Pumped out the south bar rack channel and removed the grit from the grit chamber.
- Repaired the aeration mechanical joint on the frac tank to stop air leak.
- Replaced the tee joint and flange piping on the west WAS pump.
- Installed a new Variable Frequency Drive on the west WAS pump.
- Installed new guides on the sw bar screen due to hanging up and coming off track.
- Relocated the Godwin diesel pump to pump down clarifier #5 for repairs.
- Removed existing scum baffle brackets and installed new ones to hang new baffles.
- Installed new scum baffles and hardware in clarifier #5 and put back online.
- Removed rags in sludge pump on the #4 belt press.
- Replaced the bottom roll belt on press #4 due to age related tear.
- Installed repaired bar screen on the south channel and put in service.
- Removed 2 aeration diffusers for inspection.
- Removed #4 plant water supply pump for repair.
- Installed new 3 ton manual chain hoist in New RAS.
- Replaced 8 plant pole light bulbs and 4 ballast for the pole lights.
- Serviced the #4 RAW pump and ordered 25 gallons of distilled water.
- Replaced the S02 leak detecting sensor in the control room.
- Installed flow meter supplied by operations at effluent.
- Made repairs to the south grit pump vacuum system.
- Repaired the control wiring to the south bar rack drive motor.

September 2018

- Replaced o rings on the south grit chamber vacuum system.
- Found the scum scraper arm hung on scum pad, straightened arm and replaced 1 swivel joint on scraper pad.
- Cleaned sludge and grit from #8 and #7 aeration tanks and jetted drains.
- Installed new 5 hp sludge pump in the bottom of RAW.
- Installed new MAG Flow Meter at the recovery flume Cell#1.
- Installed the #4 plant water pump (rebuilt) tested and put online.
- Installed new MAG Flow Meter controls at the recovery flume Cell #1.
- Installed new Staff Gauge at the West Rankin Divert flume.
- Repaired #4 belt press air compressor switch on/off controls.
- Installed new wiring for recovery sampler at the relocation of the North Gate sampler.
- Installed new windsocks at the Savanna plant.
- Installed 2 new plant light driver boards on pole light at maintenance shop.

- Made repairs to the recovery gate at the Cell #1 Flume.
- Replaced camlock gasket on press #4 sludge inlet.
- Moved the Diesel Bypass pump to the Bypass channel and recovered water back to Cell #3.
- Repaired Caney Creek sampler, found broken wire on control board.
- Pulled rags from West WDS pump and put back in service.
- Repaired the discharge piping on the West WAS pump.
- Replaced one control fuse for the drive motor on Clarifier #3 skimmer arm.
- Repaired North Bar Screen power supply wiring.
- Repaired grounded wiring in maintenance shop.
- Inspected and removed rags from East WAS pump.
- Repaired the RAW West Screen, adjusted and welded guides on screen.
- Pumped out all electrical manholes.
- Replaced one set of rollers on the discharge conveyor at Dewatering.
- Jetted the east thickener supply pipe.
- Installed new staff Gauge on the plant divert flume.
- Dug up and repaired the drain piping at RAW dump pad.

October 2018

- Ordered rebuilt parts and installed on the south grit chamber vacuum system.
- Dug out around the SO2 building entrance doorway, verified no water leaks, built form and poured concrete pad.
- Repaired hand rail on West Rankin divert flume.
- Dug up West Rankin force main #1 to cut in pipe to install new sampler point.
- Moved West Rankin sampler to the new location and ran new conduit and wire for power.
- Repaired north bar screen wiring to the motor control box.
- Installed new guard rails at various locations at cell #1.
- Removed buildup of dirt on the road behind dewatering to allow access for jetting of drain piping from the old sludge lagoons.
- Replaced the bearing on the guide roller on belt press #4.
- Replaced broken and deteriorated control wiring to both south and north grit systems.
- Adjusted run and cycle times on both bar screens at headworks.
- Installed rebuilt WAS pump on the west side removed and replaced drive coupling (warranty).
- Removed and installed bearing on the discharge belt conveyor at Dewatering.
- Completed new electrification to overhead crane in maintenance shop (was safety hazard).
- Started modifying polymer stands to accept new weight scales.
- Cleaned coils on Caney Creek sampler and put back online.
- Worked with electrical engineers on the UV system to evaluate repairs needed to get working.
- Repaired sludge line from the WDS pumps to the Frac tank, contractor hit the discharge valve and broke pipe.
- Install weighted suction tube on West Rankin new sampler location.
- Removed RAW pump #3 to send out to M&O to machine shaft seal saddle.
- Filled RAW pump #4 rheostat with 15 gallons of distilled water.
- Repaired aeration lines in the frac tank.
- Repaired all light fixtures at head works with LED bulbs.
- Replaced sodium bulb at soda building.
- Repaired lights on Clarifier #5.
- Replaced the drive coupling on the #3 plant water supply pump.
- Installed RAW bottom floor water level alarm system.
- Installed new RAW sump pump and wired it in
- Installed new lockout boxes at Savanna MCC rooms for multi technician use.
- Replaced floats and control wiring at RAW sump pump controls

Installed reworked RAW #3 pump received from M&O.

November 2018

- Cleaned out floor drains at RAW and de-ragged small sump pumps.
- Made adjustments to polymer stands in de-watering to install weight scales.
- Made repairs to RAW bar racks had to weld guides on screens.
- Removed idle roller from press #4 broken shaft.
- Repaired overhead lighting in the Blower room.
- Installed cable winch for dewatering building entrance curtain.
- Repaired outside lights at dewatering office building.
- Moved divert pumps to cell 5 to remove storm water.
- Replaced bearing on discharge conveyor idler roll.
- Repaired electrical control panel for RAW sump pumps.
- Installed conduit and wiring for LED lighting in the SO2 building for operations regulator R&R.
- Installed new controls for large sump pump at the RAW building.
- Repaired lights at the old RAS building.
- Repaired outside lighting at the new effluent.
- Repaired discharge piping for the RAW sump pumps.
- Repaired lighting in the maintenance large building.
- Repaired #4 RAW pump controls found micro switch on the 4160 breaker misaligned.
- Removed RAW #4 Wound Rotor Motor and sent out to www electric for evaluation and repair.
- Removed small sump pump at RAW sump and replaced with a new one.
- Relocated the generator to cell #4 drain pumps remove storm water.
- Repaired discharge piping on the east WAS pump.
- Repaired the control wiring to the bar rack lighting circuit.
- De-ragged the level floats in the frac tank.
- Replaced broken wiring on north bar screen motor power.
- Replaced drive belt on the south exhaust fan at dewatering building.
- Removed broken discharge auger from #4 belt press.

December 2018

- Repaired the upper idle roller on the discharge cake belt at dewatering.
- Removed torn belt and replaced with new style belt on press #4.
- Replaced faulty control transformer on the #1 river gate at old effluent.
- Removing old duct work at RAW for new conduit run for the #4 drive install.
- Repaired electric control door on blower #3.
- Assisted Hydra Service with boom truck to make repairs on diesel pumps at cell #1.
- Dug up potable water line behind the plant water building and repaired.
- Replaced defective ground fault receptacles at the Chlorine supply building.
- Installed check valve on plant water supply strainer #1.
- Installed check valve on plant water supply strainer #2.
- Installed new swing bearing and shaft on press #5.
- Moved Godwin diesel pump to cell #5 to pump out storm water to cell #1.
- Repaired lights in the Chlorine building.
- Repaired RAW #3 pump drive controls (blown fuse).
- Removed and replaced lower belt on press #4.
- Replaced the overhead light bulbs in the new maintenance shop break room.
- Replaced the 369 motor controller on RAW #3 pump.
- Repaired grease supply line on the #1 screw pump controls.
- Placed barricades around force main #1 West Rankin pipe collapse.
- Removed the bottom floor drain pumps and de-ragged.

- Repaired air leak on the frac tank header supply line.
- Repaired the SO2 supply line fitting at the pump connection.

January 2019

- Removed old conduit from Liquid Rheostat in preparation for VFD install for RAW #4.
- Installed new conduit and wiring for VFD for RAW #4.
- Removed control wiring from the 4160 breaker to accept the new VFD for RAW #4.
- Installed new control wiring for VFD control of 4160 breaker for RAW #4.
- Installed aerator from Presidential Hills into the bypass channel.
- Replaced flange gasket on East WDS pump discharge line.
- Jetted frac tank overflow line with new Vac truck jet attachments.
- Installed new 2 inch potable water line to Dewatering Building to supply polymer injection pumps.
- Removed SO2 vacuum pump and installed rebuilt pump.
- Found chlorine solution line leak that supplies the cell #3 structure, excavated pipe and repaired.
- Removed sludge pump on press #4 and installed new sludge pump.
- Installed new ac/heater for lift station supervisor's office (warranty unit).
- Removed \rags from WAS east sludge pump
- Pulled level floats on Dewatering frac tank.
- Replaced grounded wire at the RAW bar rack lighting circuit.
- Pumped water out of the electrical manholes.
- Cleaned the east WDS VFD after sludge line break sprayed the drive.
- Replaced lower bearing on dewatering discharge conveyor.
- Replaced exhaust fan motor in the SO2 building.

February 2019

- Installed aeration blower and diffusers in the bypass channel.
- Repaired overflow pipe on the frac tank.
- Repaired CL2 solution supply line to cell 3 chamber to bypass channel.
- Pulled water champ for SO2 vacuum replaced S/S fitting.
- Removed motor and gearbox from north bar rack for repair.
- Received RAW #4 motor and started installation.
- Motor being laser aligned by WWW Electric contractor.
- Electrical wiring to the VFD and Motor being Hi potted by WWW Electric.
- Added oil to both top and bottom bearings per motor shop instruction.
- Testing RAW#4 pump VFD failed.
- Tried to put plant on Plant power generator step up transformer failed.
- Removing Damaged VFD, awaiting replacement VFD.
- Removing Generator step up transformer awaiting replacement.
- Checked motor on RAW #4 for any damage, checked good.
- Installed ventilation ducting to #4 RAW pump.
- Inspected all backflow preventers at Savanna.
- Completed potable water to polymer pumps Dewatering.
- Removed and replaced bottom belt on belt press #4.
- Removed remaining pieces to the old guard station traffic arm.
- Repaired aeration piping in frac tank west end.
- Repaired gate #5 actuator (control board)
- Repaired CL2 solution line busted by coring contractor.
- Repaired discharge pressure line on RAW #4 pump.
- Replaced heater in the SO2 building.

Trahon Maintenance Activities (Partial listing)

August 2018

- Removed rags from the booster water pumps for the chlorine and SO2 feed. (This is a routine due to rags)
- Removed rags and cleaned out the water supply pumps to the booster pumps. (This is a routine due to rags)
- Replaced 2 of the booster pumps at the chlorine and S02 building.
- Pulled and removed rags from the east grit pump and replaced the stainless pump removal cable.
- Unclogged the grit classifier and put back in service (unclogged)
- Replace a broken valve and PVC line to CL2.
- Replaced the dresser coupling on the #2 plant water supply pump discharge pipe.
- Replaced both pump level winches on both traveling bridges.
- Installed pump relay on west traveling bridge failure due to service age.
- Repaired the crane control pendant at chlorine at S02 building (broken wire)
- Installed 6 led pole lights.
- Pulled and removed rags from plant water supply pump #2 and #3 to chlorine booster pumps.
- Replaced overload assembly on the plant recycle pump #1

September 2018

- Removed rags from the booster water pumps for the Chlorine and SO2 feed. (This is a routine due to rags)
- Removed rags and cleaned out the Water Supply pumps to the booster pumps. (This is a routine due to rags)
- Replaced 1 plant water supply pump.
- Installed new Variable Frequency Drive on #3 influent pump at Trahon.
- Drained and cleaned the #2 Clarifier at Trahon
- Completed installing new grit pump winch on the West Traveling Bridge. October 2018
- Installed new wheels and made repairs to the West Traveling Bridge at Trahon.
- Adjusted steering roller and reset trigger switches on the incline conveyor at Trahon Influent.
- Pulled the level transducer and removed rags and reinstalled for better control of influent pumps.
- Replaced both pump level winches on both traveling bridges.
- Replaced the #2 drain recycle pump rebuilt by GSE.
- Replaced the contactor on the #2 drain recycle pump.
- Pulled and cleaned potable water supply backflow preventer pressure relief valve.
- Replaced the belt on the exhaust fan at dewatering.

October 2018

- Removed rags from the booster water pumps for the Chlorine and SO2 feed. (This is a routine due to rags)
- Removed rags and cleaned out the Water Supply pumps to the booster pumps. (This is a routine due to rags)
- Made repairs to Trahon backhoe bucket so fork arms would attach properly.
- Installing conduit for the electrical supply to the belt press.
- Replaced the oiler supply solenoid on the #1 water supply pump.
- Replaced the level transducer at Trahon Influent station.
- Installed lockout box at the MCC room in Dewatering.
- Installed new level floats at Trahon Influent station.

- Installed new drain recycle pump #2 put in operation.
- Installed new west traveling bridge grit pump.
- Installed new limit switch for east traveling bridge scum scraper.
- Installed new chlorine booster pump #3.
- Repaired plant water supply line leak at aeration basin.
- Rewired and installed new level floats for the grit system transfer pumps.
- Installed new oiler lines for Water Supply pump #2.
- Installed new spray water pump on Clarifier #2.

November 2018

- Removed rags from the booster water pumps for the Chlorine and SO2 feed. (This is a routine due to rags)
- Removed rags and cleaned out the Water Supply pumps to the booster pumps. (This is a routine due to rags)
- De-ragged #3 RAS pump and put back on line.
- Disconnected the belt press (all power and sludge lines) to move press for new smaller press.
- Inspected all Check valves at Trahon Influent and cleaned out.
- Connected power line and sludge lines to new press.
- Removed broken scum arm actuator from west grit bridge and ordered new one.
- Removed both #1 and #2 drain recycle pumps and de-ragged.
- Repaired guide rails and installed new chains for pump #3 at Trahon Influent.
- Troubleshoot drive #2 found that power outage was the cause for the drive fault.
- Cleaned out drain next to Grit transfer station.
- Installed new contactor and overloads for drain recycle #1.
- Repaired plant water supply leak at the north aeration ditch.
- Inspected and troubleshoot problem with do probe at aeration ditch.

December 2018

- Removed rags from the booster water pumps for the Chlorine and SO2 feed. (This is a routine due to rags)
- Removed rags and cleaned out the Water Supply pumps to the booster pumps. (This is a routine due to rags)
- Troubleshot Trahon influent pump #4 found control fuse blown.
- Get Sandling press strapped down and ready for removal.
- Pulled drain recycle pump #1 and de-ragged.
- Installed loaner effluent flow meter sent old meter out for repair.
- Installed new cable on bridge grit pump winch.
- Removed and cleaned Trahon influent pump station level transducer.
- Troubleshot the SO2 and CL2 alarms, found small leak at the SO2 regulator.
- Removed RAS pump #1 and de-ragged.
- Replaced the grit transfer on float at the wet well.

Ianuary 2019

- Removed rags from the booster water pumps for the Chlorine and SO2 feed. (This is a routine due to rags)
- Removed rags and cleaned out the Water Supply pumps to the booster pumps. (This is a routine due to rags)
- Removed Trahon influent pump #4 found motor windings shorted to ground.
- Removed Trahon influent pump #3 base elbow broken removed and waiting correct replacement.
- Pump Trahon influent pump #1 check valve was cleaned of debris and working.

- Installed rental pump in Trahon Influent pump station due to station failure.
- Removed Rags from grit transfer pump #1 and put back in service.
- Pulled and removed rags from west traveling bridge grit pump.
- Removed old unions and piping on CL2 feed and installed new.
- Removed rags from RAS pump #1.
- Installed rebuilt Flow meter at effluent flume.

February 2019

- Removed rags from the booster water pumps for the Chlorine and SO2 feed. (This is a routine due to rags)
- Removed rags and cleaned out the Water Supply pumps to the booster pumps. (This is a routine due to rags)
- Pulled the drain recycle pumps and removed rags.
- Inspected backflow preventers.
- Pulled transducer at Trahon Influent cleaned and put back in service.
- Received and installed repaired flow meter at the effluent discharge.
- Reinstalled PLC program for Trahon Influent pump control system.
- Replaced the operator interface screen on the Trahon Influent control system, too dark to read.
- Replaced power supply for the do system on the aeration ditch.

Presidential Hills Maintenance Activities (Partial listing)

August 2018

- Replaced the control fuse for the SBR#1 aeration controls.
- Unclogged the auger conveyor drain at head works.
- Cleaned the transducer for the SBR #2

September 2018

- Replaced the ISO filters by the ISO rep.
- Added pressure gauges on ISO pumps
- Repaired the electrical short to the UV system.
- Repaired the vent plug on the screen gearbox.
- Replaced broken electrical manhole wiring supplying UV system.

October 2018

- Troubleshoot Influent sampler; Found ant nest in controls.
- Adjusted valve stem packing at Potable water supply valves.
- Restocked UV bulbs (spares).
- Troubleshoot influent pump #4, found overload tripped.

November 2018

- Removed the DO probe at the EQ basin for repair.
- Replaced 2 UV bulbs on bank #1.
- Installed repaired upstream and downstream monitoring relay.
- Repaired backflow preventer on plant potable water supply.
- Tested and verified Uplink alarm controller working.

December 2018

- Pumped the electrical manhole of water.
- Replaced the control board at the EQ basin for the UV system.
- Removed and cleaned turbidity probe.

January 2019

- Installed new level Transducer for SBR #2.
- Installed new DO probe at the EQ basin.
- Installed new control card on the UV system.

February 2019

- Pulled the EQ basin pumps and removed rags.
- Inspected all backflow preventers.